

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
July 24th, 2014**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

Gulf Breeze High School HVAC Renovation Phase I

- Media center ductwork is on-site and scheduled for completion the week of July 16.
- Installation of outside air ductwork for new fancoils is complete and pressure tested. Insulation installation is commenced.
- Underground hydronic piping has been pressure tested and passed at the week of 07-07-14.
- Hydronic piping roof penetration serving the media center will be re-located to the south of the existing HVAC rooftop units.
- Rooftop ventilation intake serving the classroom fan coil units will be re-located to the north of the existing HVAC rooftop units.
- All horizontal blower units have been installed.
- Delivery date for the modular central plant has been rescheduled to 07-16-2014 due to factory delays.

Construction Bids

None at this time.