

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
July 31st, 2014**

Change Orders

None at this time Addition



Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

**King Middle School-
Kitchen Renovation / Addition**

- DAG is requesting Phase III approval for the King Middle School Kitchen renovation / addition. DAG will have a set of drawings and specifications at the Board meeting for review and questions.

Status of Projects

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

- The demolition of the existing cafeteria has been completed, and the removal of the debris should be complete by the end of this week.
- Weather is holding up paving once again!
- The contractor is in the process of completing the punch list items on the new addition.

**Milton High School-
Science Lab Addition
(A.E. New, Jr. Construction)**

- A substantial completion walk through will be held this Wednesday, July 23rd.

**King Middle School-
Kitchen Renovation / Addition**

- Phase III Documents have been completed.
- The project will be advertised August 2nd, 9th and the 16th.
- The project will bid on the 19th.
- DAG will bring the bid results to the Board on the 21st requesting approval.

Construction Bids

None at this time