

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
September 11th, 2014**

Change Orders



**Milton High School-
Science Lab Addition
(A.E. New, Jr. Construction)**

DAG is requesting approval for Change Order No. 13 dated August 14th, 2014:
(\$40,000) Credit for allowance not used for the removal of unsuitable soil

Final Construction Payments / Fees

**Milton High School-
Science Lab Addition
(A.E. New, Jr. Construction)**

DAG is requesting approval for the release of the remaining A/E fees /
Contractor's final payment as follows:

- Remaining A/E fees: \$3564.00
- Contractor's final payment: \$114,906.03

**Chumuckla Elementary School Kitchen / Cafeteria / Music / Art
Room Addition
(Larry Hall Construction)**

DAG is requesting approval for the release of the remaining A/E fees /
Contractor's final payment as follows:

- Remaining A/E fees: \$4834.00
- Contractor's final payment: Deferred to next Board Meeting

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

Chumuckla Elementary School Kitchen / Cafeteria / Music / Art Room Addition (Larry Hall Construction)

- Contractor is finalizing civil punch list.
- Architect is awaiting delivery of closeout documents

King Middle School- Kitchen Renovation / Addition

- Notice to proceed was September 1st, 2014.
- The contractor has secured the site with the installation of the construction fence.
- The demolition of the existing kitchen has begun.

Construction Bids

None at this time