

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
October 23<sup>rd</sup>, 2014**

**Change Orders**

- None at this time.

**Final Construction Payments / Fees**

- None at this time

**Recommendations / Status of Projects**

**Recommendations**

- None at this time.

**Status of Projects**

**Gulf Breeze High School HVAC Renovation Phase I**

- Training for new system installation conducted the week of October 13<sup>th</sup>, 2014.
- Startup of new boilers performed during the training period.
- Existing rooftop units have been removed and construction of the curb caps for the old unit locations is in the process of being performed.
- Commissioning will be scheduled to be performed towards the end of October or beginning of November. This commissioning will take place either after school hours or during weekend hours to prevent interruption of school activities

**Gulf Breeze High School HVAC Renovation Phase II**

- Notice to proceed has been issued and contract forwarded to SRCSD for approval.
- Contractor has forwarded approximately 40% of the submittals for review and these reviews are in progress.
- Initial of reviews of the packaged plant expansion have been performed and packaged plant submittals are in the process of being generated for review.
- October 20, 2014: Pre-construction meeting.

**Construction Bids**

- None at this time.