

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
March 10th, 2015**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**King Middle School-
Kitchen Renovation / Addition**

- The electrical sub-contractor was on site completing the electrical rough in. Electrical panels are in and will be installed this week.
- Kitchen exhaust hoods have been installed.
- Drywall and tile backer board installation is well underway. Drywall sub-contractor to start finishing this week.
- Tile sub-contractor is also scheduled to begin wall tile this week.
- The contractor appears to be on schedule.

**Navarre High School –
Building Construction Technical Lab / Classroom Addition**

- DAG is requesting approval for Phase 3. The project will be advertised on March, 14th, 21st, and the 28th and bids will be received on March 31st. DAG will bring their recommendation to the April 23rd Board Meeting for Board Approval.



**Central High School-
Gymnasium HVAC Replacement, Covert Existing Weight Room
into new Locker Rooms / Toilet / Shower Room Addition /
Relocate Existing Weight Room (To existing boys and girls locker
rooms)**

- DAG has completed the Phase 1 documents and will be presenting the Phase 2 Documents to the Board in April for their review and approval/
- **Construction Bids**
None at this time