PINDER-MARTIN ASSOCIATES, INC.

Architecture

Consulting 1001 N. 12th Avenue Pensacola, FL 32501

AA26000896 IB26000688 Phone 850-439-9110

Fax 850-439-9108

pindermartin@bellsouth.net

SCHOOL PLANT PLANNING ITEMS SANTA ROSA COUNTY SCHOOL BOARD March 10, 2015 9:00 A.M.

A. CHANGE ORDER (S):

· None at this time

B. FINAL CONSTRUCTION PAYMENTS:

· None at this time

C. REVIEW STATUS OF CURRENT PROJECTS:

Hobbs Middle School Kitchen Expansion

Contractor is beginning work on the concrete at the north side of the building.

Grease trap installation is complete.

Covered walk framing is in place.

The freezer/cooler box and kitchen hoods are installed.

Ceramic tile work may be completed this week.

Interior plaster work is in progress.

Ceiling tile installation may begin later this week allowing for light fixture installation

An interim photo report will be issued.

• Gulf Breeze Middle School Kitchen/Cafeteria Expansion

Attached you will find a Budget Estimate and Phase III drawings for Board Approval.

The project is scheduled for bid on April 14, 2015 and results will be presented at the April 23 meeting.

Holley Navarre Middle School Kitchen/Cafeteria Expansion

Attached you will find a Budget Estimate and Phase II drawings for Board Approval.

The project is scheduled for bid on May 12, 2015 and results will be presented at the May, 21 meeting.

D. CONSTRUCTION BIDS:

None at this time

David Pinder or Mike Martin will be available for questions.

Michael G. Martin S/T Pinder-Martin Associates, Inc.