

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
May 21st, 2015**



Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**King Middle School-
Kitchen Renovation / Addition**

- Power is scheduled to be turned on this Saturday, May 16th.
- HVAC units will be started up to begin conditioning the space once the power is on.
- Ceiling tile will be installed once the space is conditioned.
- The epoxy floor has been installed.
- The serving line is scheduled to be delivered / installed on May 18th.
- The remainder of the kitchen equipment is due on site the first week of June.
- All of the interior doors and hardware have been installed.
- The toilets and sinks have been installed.
- The site work sub-contractor is installing the concrete curbing and asphalt paving this week.
- The contractor appears to be on schedule.

**Central High School-
Gymnasium HVAC Replacement, Covert Existing Weight Room
into new Locker Rooms / Toilet / Shower Room Addition /
Relocate Existing Weight Room (To existing boys and girls locker
rooms)**

- DAG is requesting for Phase 3 approval. The project will be advertised on May 30th, June 6th, and June 13th. There will be a mandatory pre- bid meeting on June 9th. The bid opening will be held on June 16th. DAG will bring their recommendation to the Board on June 25th.

**Navarre High School –
Building Construction Technical Lab / Classroom Addition**

- The project is underway.
- The site construction fencing is up.
- The contractor is bringing in fill for the building pad.
- Submittals have been coming in and being reviewed.

- **Construction Bids**

None at this time