

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
May 21st, 2015**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Gulf Breeze High School HVAC Renovation Phase II

- The mechanical and electrical contractors are continuing to work nightshifts as available.
- Testing and balance contractor still in the process of duct leak testing. Approx. 90% of the outside air ductwork has been tested.
- SCG has forwarded the commissioning plan and pre-functional checklist early last week.
- Controls work is underway. New control panel is scheduled to be installed in the media center mechanical room.
- New millwork, hollow metal door and frame will be installed during the first week of June.

Construction Bids

- None at this time.