

PINDER-MARTIN ASSOCIATES, INC.

Architecture

Consulting

1001 N. 12th Avenue

Pensacola, FL 32501

AA26000896

IB26000688

Phone 850-439-9110

Fax 850-439-9108

pindermartin@bellsouth.net

**SCHOOL PLANT PLANNING ITEMS
SANTA ROSA COUNTY SCHOOL BOARD**

May 21, 2015

9:00 A.M.

A. CHANGE ORDER (S):

- Hobbs Middle School Kitchen Expansion

Ten (10) day weather related extension of time for Phase I. (attached)

B. FINAL CONSTRUCTION PAYMENTS:

- None at this time

C. REVIEW STATUS OF CURRENT PROJECTS:

- Hobbs Middle School Kitchen Expansion

Power has been turned on.

Epoxy flooring and base have been installed.

HVAC should be running by the end of the week.

Ceiling tile installation will begin after HVAC system is operational.

VCT flooring has been installed.

Serving line will be installed on the 18th followed by the balance of kitchen equipment near the end of the month.

Contractor will begin work on phase III on or soon after June 1.

- Gulf Breeze Middle School Kitchen/Cafeteria Expansion

Numerous submittals have been submitted and approved.

Pre-Construction meeting has been conducted and work will begin on or near June 1, 2015.

D. CONSTRUCTION BIDS:

- Holley-Navarre Middle School Kitchen/Cafeteria Expansion

Low bidder was Jack Moore & Company, Inc. with a total bid of \$895,000.00. Pinder-Martin requests approval to proceed with the project.

With your approval, work is scheduled to begin on or near June 1, 2015

David Pinder will be available for questions.

Michael G. Martin S/T
Pinder-Martin Associates, Inc.