

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 11th, 2015**

Change Orders

- None at this time.

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

Recommendations

- None at this time.

Status of Projects

Gulf Breeze High School HVAC Renovation Phase II

- The mechanical and electrical contractors have moved into the building and ceiling removal is in progress in areas that could not be worked on during the school year due to the amount of work to be performed (i.e., Admin. area where all the existing ductwork and HVAC equipment is to be removed).
- Phase II plant addition has been delivered and set in place. Contractor in process of connecting utilities and making the connection between the Phase I and Phase II plants for an integrated system.
- Cooling tower supports are in place and cooling tower installation is in progress.
- The 800 wing is scheduled to be connected to the hydronic supplies this month.
- Have coordinated with kitchen staff the relocation of the existing kitchen equipment to facilitate removal and replacement of the existing kitchen ceilings.
- Removal and replacement of the cafeteria HVAC equipment is scheduled to commence within the next 2- weeks.

Gulf Breeze High School HVAC Renovation Phase III

- Conducted Phase III Design Review with District personnel on June 9, 2015.

Construction Bids

- None at this time.