

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 25th, 2015**



Change Orders

**King Middle School-
Kitchen Renovation / Addition**

DAG is requesting approval (Change order No. 9) for a 10 day extension to the contract due to delays related to weather / testing.

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

See Construction Bids below

Status of Projects

**King Middle School-
Kitchen Renovation / Addition**

- The plumbing / Electrical sub-contractors are in the process of hooking up kitchen equipment.
- The health department will be scheduled as soon as the equipment is up and running.
- The contractor is currently working in the Cafeteria. Demolition is underway. New ceilings, lights etc. are to be installed over the summer break.

Central High School-

Gymnasium HVAC Replacement, Covert Existing Weight Room into new Locker Rooms / Toilet / Shower Room Addition / Relocate Existing Weight Room (To existing boys and girls locker rooms)

- The bid opening will be held on June 18th. DAG will bring their recommendation to the Board on June 25th.

Navarre High School –

Building Construction Technical Lab / Classroom Addition

- The slab has been poured.
- The contractor will begin setting the hollow metal door frames.
- The masonry sub-contractor has been scheduled to begin laying block later on this week.

- **Construction Bids**

Central High School-

Gymnasium HVAC Replacement, Covert Existing Weight Room into new Locker Rooms / Toilet / Shower Room Addition / Relocate Existing Weight Room (To existing boys and girls locker rooms)

DAG will bring their recommendation to the board for approval from the results of the June 18th Bid Opening.