# School Plant Planning Items for the Santa Rosa County School Board Meeting October 22nd, 2015



#### **Change Orders**

Central High School-Gymnasium HVAC Replacement, Covert Existing Weight Room into new Locker Rooms / Toilet / Shower Room Addition / Relocate Existing Weight Room (To existing boys and girls locker rooms)

DAG is requesting approval of the Change Order No. 2. The following is a summary of Change Order No. 2:

- 1. Furnish and install approximately 100 LF of 30" round spiral duct, additional grilles and required painting: \$16,982.00
- 2. Credit for the installation of fabric duct: (\$4,153.00)
- 3. Electrical Changes (reroute conduit) per drawing E211: \$4560.00 **Total:** \$17,389.00

#### **Final Construction Payments / Fees**

None at this time

**Recommendations / Status of Projects** 

**Recommendations** 

See Status of projects below

#### **Status of Projects**

DAG architects

AA-C000745

1223 airport road

destin, florida

32541

p 850.837.8152

f 850.654.4276

www.dagarchitects.com

Navarre High School — Building Construction Technical Lab / Classroom Addition

 Metal fascia and soffit framing complete. Should begin installation of fascia and soffit panels next week.

- Framing is complete for the exterior covered work area. The metal roof panels are to be installed late next week.
- The mechanical sub-contractor is currently installing HVAC units.
- Interior painting is complete
- Contractor is in the process of forming exterior steps and sidewalks.
- Contractor is making good progress.

### **Central High School-**

Gymnasium HVAC Replacement, Covert Existing Weight Room into new Locker Rooms / Toilet / Shower Room Addition / Relocate Existing Weight Room (To existing boys and girls locker rooms)

- Masonry Sub Contractor is laying CMU for the addition
- Mechanical subcontractor is hanging ductwork in locker room
- Mechanical Sub Contractor is removing ductwork from Gym in preparation for the installation of the new ductwork.
- Steel columns have been erected that will support new steel beam and bar joist / roof assembly over addition
- Contractor making good progress

# Santa Rosa Adult Office / Record Storage Addition

DAG is requesting Phase 2 Approval. See attached floor plan, exterior elevations, building sections, etc. and Opinion of Cost.

# Navarre High School-Football / Baseball Concession Building

DAG is requesting Phase 2 Approval. See attached floor plan, conceptual exterior elevations and Opinion of Cost. DAG is working with metal building sub-contractor / MEP and Civil Engineers to coordinate design of exterior, interior layout and shop drawing submittals.

## **Construction Bids**

None at this time