

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
January 21<sup>st</sup>, 2016**

**Change Orders**

**None at this time**

**Final Construction Payments / Fees**

**None at this time**

**Recommendations / Status of Projects**

**Recommendations**

**None at this time**

**Status of Projects**

**Gulf Breeze High School HVAC Renovation Phase II**

- Training has been conducted with the District.
- Following up with the contractor to finalize items identified in the commissioning report as partially completed.

**Gulf Breeze High School HVAC Renovation Phase III**

- The new access road to the central plant has been completed.
- The existing covered walkway has been removed in preparation of installing the steel for the new gymnasium conditioning unit.
- The foundation for the new unit support has been formed and steel cross bracing has been installed. Concrete pour for the new foundation is scheduled for the week of January 18<sup>th</sup>. The existing roof drain leader for the existing gymnasium downspouts was uncovered during the excavation for the new foundation that will be required to be relocated.

**Milton High School HVAC Renovation Phase A**

- Submittal reviews continue, but the majority of the major equipment submittals have been reviewed and returned.
- A construction coordination meeting will be scheduled by Schmidt Consulting/Pinder-Martin to review the course of work over the next few months with the school personnel.

**Construction Bids**

**None at this time**