

PINDER-MARTIN ASSOCIATES, INC.

Architecture

Consulting

1001 N. 12th Avenue

Pensacola, FL 32501

AA26000896

IB26000688

Phone 850-439-9110

Fax 850-439-9108

pindermartin@bellsouth.net

**SCHOOL PLANT PLANNING ITEMS
SANTA ROSA COUNTY SCHOOL BOARD**

April 21, 2016

9:00 A.M.

A. CHANGE ORDER (S):

- None at this time

B. FINAL CONSTRUCTION PAYMENTS:

- None at this time

C. REVIEW STATUS OF CURRENT PROJECTS:

- **Gulf Breeze Middle School Kitchen/Cafeteria Expansion**

Epoxy flooring contractor is on site and preparing the floors for epoxy. Installation should be complete by mid next week.

Electrical power has been connected to the new electrical panels in the kitchen.

The concrete paving at the new entrance to the kitchen is in place.

The roofing has been completed.

The first coat of paint has been installed.

Ceramic tile work has been completed.

Ceiling grid has been installed.

- **Holley-Navarre Middle School Kitchen/Cafeteria Expansion**

Roofing has been completed.

Roofing metal installation has been delayed due to weather and should be completed by the middle of next week.

The replacement glass for that that arrived broken and the incorrect size should arrive and be installed within 3 weeks. The area is dry at present.

Ceiling grid has been installed in the kitchen, serving and new custodial area.

Above ceiling ductwork should be completed within 1 week.

Ceramic tile work should begin within 1 week.

- **Milton High School Energy Upgrades**

The contractor is nearing completion of shop drawing submittal.

Colors selections for materials have been conveyed to the contractor and materials have been ordered.

Material delays are not anticipated.

D. CONSTRUCTION BIDS:

- None at this time

David Pinder or Mike Martin will be available for questions.

Michael G. Martin S/T
Pinder-Martin Associates, Inc.