

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
April 21<sup>st</sup>, 2016**

**Change Orders**

**None at this time**

**Final Construction Payments / Fees**

**None at this time**

**Recommendations / Status of Projects**

**Recommendations**

**None at this time**

**Status of Projects**

**Gulf Breeze High School HVAC Renovation Phase III**

- All of the blower coils have been installed inside the main school.
- Fabric ductwork system installation has been completed everywhere but in the weight room.
- Work in the locker room areas continues, but is still anticipated to be completed by end of school.
- DDC controls work is underway for the new equipment that has been installed.

**Milton High School HVAC Renovation Phase A**

- Electrical gear was swapped out over Spring Break and the plant was operational by start of school.
- The new rollup doors have been installed at the west side of the existing central plant building.
- All of the VAV boxes were successfully swapped out over Spring Break.
- The DDC controls for the new VAV boxes were installed over Spring Break and currently the new boxes are operational. The replacement of the VAV box controls located in the Media Center as well as for the remaining hydronic air handling units is planned for completion by late April/early May.
- The new chillers and cooling towers are on-site.
- The temporary chiller is scheduled to arrive early May.
- The boilers in the plant have been shut off and removed and preparations for the new boiler installation are underway. All of the hot water piping within the plant has been pre-fabricated.

**Construction Bids**

**None at this time**