

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
April 21st, 2016**

E



Change Orders

**Central High School-
Gymnasium HVAC Replacement, Covert Existing Weight Room
into new Locker Rooms / Toilet / Shower Room Addition /
Relocate Existing Weight Room (To existing boys and girls locker
rooms)**

Dag is requesting approval of Change Order No. 9. The following is a summary of Change Order No. 9. (See attached Backup)

1. Water Line Relocation: \$1313.00
 2. Reroute Existing Sub Panel Feed: \$1553.00
 3. Concrete Slab Change: \$4517.00
 4. Rework Piping in Mechanical Room: \$2388.00
 5. New Doors: \$2619.00
- Total: \$12390.00

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Central High School-
Gymnasium HVAC Replacement, Covert Existing Weight Room
into new Locker Rooms / Toilet / Shower Room Addition /
Relocate Existing Weight Room (To existing boys and girls locker
rooms)**

- Contractor has completed demolition of the old locker room
- Metal studs / furring have been installed on walls
- Waste and water piping have been run to new water cooler

**Central High School-
Agricultural Lab / Classroom Addition**

- DAG is requesting Phase 2 Approval. See attached Site Plan, Floor Plan, Exterior Elevations, Building Sections and revised Opinion of Cost.

**Santa Rosa Adult -
Office / Record Storage Addition
(Larry Hall Construction)**

- Exterior walls with exception to the brick are in place
- Roof framing, metal decking, insulation, roof drains, and built up roof has been installed. Building is now dried in.
- Soffit framing has been installed
- Contractor to begin laying brick next week
- Interior framing can proceed now that the building has been dried in. Should begin next week.

Construction Bids

None at this time