

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 9th, 2016**

Change Orders

None at this time



Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Central High School-
Gymnasium HVAC Replacement, Covert Existing Weight Room
into new Locker Rooms / Toilet / Shower Room Addition /
Relocate Existing Weight Room (To existing boys and girls locker
rooms)**

- Electrical Sub Contractor has installed light fixtures in weight room renovation
- Window screens have been installed
- Drywall has been tapped and mudded
- Piping, insulation and ductwork has been stored in Mechanical Room
- Anticipate Substantial Completion mid-June.

**Central High School-
Agricultural Lab / Classroom Addition**

- DAG will be requesting Phase 3 approval at the June 9th board meeting

**Santa Rosa Adult -
Office / Record Storage Addition
(Larry Hall Construction)**

- A/C condenser and air handler complete and running
- Light fixtures have been installed
- Final coat of paint on doors, frames and walls
- Mechanical pad fencing installed
- Substantial completion is scheduled for June 3rd.

**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- DAG will bring the Phase 1 Submittal for the Boards review and approval at the June 23rd Board Meeting

**Locklin Tech Automotive
Addition**

- DAG will bring the Phase 1 Submittal for the Boards review and approval at the June 23rd Board Meeting

**SS Dixon Primary Classroom
Addition**

- DAG will bring the Phase 1 Submittal for the Boards review and approval at the June 23rd Board Meeting

Construction Bids

None at this time