

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
June 23rd, 2016**

Change Orders



**Santa Rosa Adult -
Office / Record Storage Addition
(Larry Hall Construction)**

DAG is requesting approval for Change Order No. 2:

1. Delete hurricane screens and upgrade to impact glass (credit of \$589.00)

Final Construction Payments / Fees

**Santa Rosa Adult -
Office / Record Storage Addition
(Larry Hall Construction)**

DAG is requesting the release of final AE fees (\$1827.20) and final Contractor Payment (\$184,758.71)

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Central High School-
Gymnasium HVAC Replacement, Covert Existing Weight Room
into new Locker Rooms / Toilet / Shower Room Addition /
Relocate Existing Weight Room (To existing boys and girls locker
rooms)**

- Contractor is scheduled to install rubber weight room flooring this week.
- Anticipate Substantial Completion walk through the week of June 20th.

**Central High School-
Agricultural Lab / Classroom Addition**

- Project will be advertised July 2nd, 9th, and the 16th. There will be a mandatory pre-bid meeting at the school on the 12th. The project will bid on the 19th at 2:00pm and will be presented to the Board on the 21st.

**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- DAG is requesting Phase 1 approval. See attached Opinion of Cost, Sheet A101 (Floor Plan – Kitchen renovation / Addition), and Sheet A102 (Floor Plan - Classroom Addition)

**Locklin Tech Automotive
Addition**

- DAG is requesting Phase 1 approval. See attached Opinion of Cost, Sheet A100 (Site Plan – Automotive shop addition), and Sheet A101 (Floor Plan / Building Section – Automotive Shop Addition)

Construction Bids

None at this time