## PINDER-MARTIN ASSOCIATES, INC.

Architecture Consulting

1001 N. 12<sup>th</sup> Avenue Pensacola, FL 32501

AA26000896 IB26000688 Phone 850-439-9110

Fax 850-439-9108

pindermartin@bellsouth.net

# SCHOOL PLANT PLANNING ITEMS FOR THE SANTA ROSA COUNTY SCHOOL BOARD MEETING June 28, 2012 6:30 P.M.

## A. CHANGE ORDER (S):

• West Navarre Intermediate School 5 Classroom Addition

Thirteen (13) days extension of time due to FCAT testing delays

### **B. FINAL CONSTRUCTION PAYMENTS:**

None at this time

### **C. REVIEW STATUS OF CURRENT PROJECTS:**

West Navarre Intermediate School 5 Classroom Addition

Project will be completed on schedule – estimated date June 28, 2012

• Gulf Breeze Elementary School 6 Classroom Addition

Cabinets are being installed.

Ceiling grid is installed and light fixtures are being installed.

HVAC system is in operation.

Site work continues.

Holley Navarre Intermediate School Classroom Addition

Shop drawings are being submitted

Site work has begun.

#### D. CONSTRUCTION BIDS:

None at this time

David Pinder or Mike Martin will provide an update at the meeting.

Michael G. Martin Pinder-Martin Associates, Inc.