

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
November 17th, 2016**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Central High School-
Agricultural Lab / Classroom Addition**

- Exterior Concrete Block Masonry Walls are currently being constructed. In wall plumbing and electrical is being installed as the walls go up.
- Precast lintels have been placed over the window and door openings
- Hollow metal door frames are also being installed with the block walls and are being grouted as the walls go up.
- The Contractor is making good progress and the site is very clean and well maintained.

**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- The Contractor is holding off on mobilizing until the beginning of December. The temporary serving line will be constructed during Christmas break.
- Fencing will also be installed around the kitchen and classroom addition construction site / laydown areas at that time as well.



Locklin Tech Automotive Shop

Addition

- The Contractor is installing the construction fence around the construction site / laydown area.
- Gravel has been brought in and placed at the entrance to the construction area.
- The contractor is bringing in fill and working on the building pad.
- The contractor is making good progress and keeping the construction site clean and maintained.

Construction Bids

None at this time