

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
March 9th, 2017**

Change Orders



**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- DAG Architects is requesting approval for a time extension of 41 calendar days – Change Order No. 2 (for time that Notice to proceed was issued to the time that Contractor could begin work on project) This time extension extends the original substantial completion date for the classroom addition from May 13th 2017 to June 23rd, 2017.

**Central High School
Agricultural Lab / Classroom Addition**

- DAG Architects is requesting approval for a time extension of 14 calendar days – Change Order No. 3. Window shipment was delayed. This time extension extends the original substantial completion date for the classroom addition from February 27th, 2017 to March 13th, 2017.

Final Construction Payments / Fees

Navarre High Concession Building

- DAG Architects is requesting final payment of \$645.50.

Recommendations / Status of Projects

Recommendations

See Status of projects below

Status of Projects

**Central High School-
Agricultural Lab / Classroom Addition**

- Windows have been installed.
- Contractor is calling for substantial completion walk-through on March 8th, 2017.

**Sims Middle School
Kitchen Renovation / Addition /
Resource Rooms Addition**

- Kitchen demolition is nearing completion
- Classroom footings and stem wall are in place.
- Electrical and plumbing rough in is currently underway.
- Slab is scheduled to be place next week.

**Locklin Tech Automotive Shop
Addition**

- Slab Placement is scheduled for today, March 1st.
- Metal Building arrival is scheduled for Friday and erection should begin on Monday.

Chumuckla Elementary School Classroom Addition

- DAG is requesting Phase 3 approval. See attached opinion of cost. The project will be advertised on March 25th, April 1st and 8th. A mandatory pre-bid will be held on April 4th at 9:00 and the bid opening will be held on April 11th. DAG will submit the bid results for approval on April 18th.

Food World Renovation

- DAG held meetings yesterday, February 28th, with the various departments to review program requirements and refine schematic layouts. DAG to present Phase 1 drawings and opinion of Cost at the April 18th Board meeting.

Construction Bids

None at this time