

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
September 6th, 2012**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Status of Projects

**Holley Navarre Intermediate-
Kitchen Renovation / Addition**

- ❖ Final Payments, etc. will be brought to the Board on September 27th for approval

**Milton High School-
Kitchen Renovation / Addition**

- ❖ Final Payments, etc. will be brought to the Board on September 27th for approval

**Chumuckla Elementary School-
4 Classroom Addition**

- ❖ Final Payments, etc. will be brought to the Board on September 27th for approval

**W.H.Rhodes Elementary School -
Kitchen Renovation / Addition**

- ❖ The temporary construction fence has been installed.
- ❖ The temporary wall inside separating the cafeteria and kitchen is up and has been protected with plastic to prevent water from entering the building.
- ❖ The plumbing re-route and tie-in has been completed.
- ❖ The edge metal and top layer of roof has been taken off the portion of the building to be demolished.



- ❖ All adjacent penetrations were initially sealed with foam to prevent leaks. Plastic sheeting has been added to prevent the leak in the hallway caused by the partial demolition of the roof
- ❖ Demolition of the building has not begun due to the storm, but could start as early as this weekend if the weather permits.

**Chumuckla Elementary School -
Kitchen / Cafeteria / Music / Art Addition-
Demolition of Existing Kitchen / Cafeteria**

- ❖ DAG is in the process of setting up a kick-off meeting and beginning initial programming.

**Milton High School -
Science Labs / Science Demonstration Classrooms-
Demolition of Building 3**

- ❖ DAG is in the process of setting up a kick-off meeting and beginning initial programming.

Construction Bids

- ❖ None at this time.