

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
October 25th, 2012**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

**Chumuckla Elementary School -
Kitchen / Cafeteria / Classroom Addition**

- ❖ DAG is requesting approval for the Phase I Documents for the Kitchen / Cafeteria / Classroom Addition at Chumuckla Elementary School. See attached site plan, floor plan, and Opinion of Cost Letter.

Status of Projects

**W.H.Rhodes Elementary School -
Kitchen Renovation / Addition**

- ❖ The building pad has been completed and the footings for the kitchen addition have been poured.
- ❖ The mason is scheduled to start laying the block foundation walls later this week.
- ❖ The plumbing and electrical subcontractors are also scheduled to start their underground rough in.

**Milton High School -
Science Labs / Science Demonstration Classrooms-
Demolition of Building 3**

- ❖ The Kick off meeting for the Science Labs / Science Demonstration Classrooms will be held after completion of the Phase I Documents for Chumuckla. The projects are being staggered because the construction of this project can't begin until school is out next year.



Construction Bids

❖ None at this time.