

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
November 15th, 2012**

Change Orders

None at this time

Final Construction Payments / Fees

None at this time

Recommendations / Status of Projects

Recommendations

None at this time

Status of Projects

**W.H.Rhodes Elementary School -
Kitchen Renovation / Addition**

- ❖ The plumbing and electrical subcontractors have completed their underground rough in.
- ❖ The termite spray application has been completed
- ❖ The contractor is currently installing the vapor barrier and wire mesh reinforcing for the slab.
- ❖ The contractor has scheduled to pour the slab on Friday, the 9th of November.
- ❖ The masonry sub contractor is scheduled for the following week to begin laying block. (interior and exterior walls)

**Chumuckla Elementary School -
Kitchen / Cafeteria / Classroom Addition**

- ❖ DAG is currently working on the Phase 2 documents for the Kitchen /Cafeteria / Classroom Addition at Chumuckla Elementary School. DAG will be requesting Phase 2 approval at the December 13th Board Meeting.

Construction Bids

- ❖ None at this time.



