

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
02-20-2020**



Destin
Tallahassee
Pensacola
Panama City
Panama City Beach

Change Orders

- Elkhart K8
Requesting Board approval of Change Order #008 covering a three (3) day extension of time for the month of January 2020 for adverse weather in excess of the average. (attached)

Final Construction Payments / Fees

- None currently

Recommendations / Status of Projects

Elkhart K8 School

- Steel and steel decking installation is nearing completion.
- Underground plumbing and electrical is approximately 80% complete.
- On grade and off grade concrete placement continues.
- Metal stud framing is under way.
- Roofing work will begin soon.
- Photo reports will be posted prior to the next meeting.

Jay High School Baseball and Softball Fieldhouse

- DAG Architects and consultants are working on Phase II design. Phase II Review meeting with Principal is scheduled for February 18.

Pace K-8 (School A)

- DAG Architects has completed the Phase I review for this project. The result along with an opinion of costs is being submitted for Board Approval.

Construction Bids

- None currently