

**School Plant Planning Items for the
Santa Rosa County School Board Meeting
06-18-2020
5:00 P.M.**



Destin
Tallahassee
Pensacola
Panama City
Panama City Beach

Change Orders

Jay High School Fieldhouse

- A.E. New Jr. Construction has requested a one (1) day extension of time due to adverse weather during the month of May 2020. (attached)

Final Construction Payments / Fees

- None currently

Recommendations / Status of Projects

East Bay K8 School

- Sitework, masonry, metal stud and sheathing, air barrier, roofing, plumbing, mechanical, electrical and fire sprinkler work continues.
- Window and door installation has begun. This has allowed interior finishes installation to accelerate.
- Project is tracking one week behind schedule. The contractor has assured us this is not an issue and time will be made up soon.
- Both Contractor's and Architect's update reports will be provided prior to the meeting and will contain additional update information.

Jay High School Baseball and Softball Fieldhouse

- Concrete footings have been placed.
- Concrete masonry to finish floor is under way.

School A K8

- DAG Architects has completed the Phase III review for this project. Phase III Drawings and Opinion of Cost are submitted for Board Approval. Project is scheduled to advertise for bidding July 18, 2020.

Construction Bids

- None currently