

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting-2020  
07-09-2020  
9:00 A.M.**



Destin  
Tallahassee  
Pensacola  
Panama City  
Panama City Beach

**Change Orders**

**East Bay K8 School**

Requesting approval of extensions of both the Bus rider and Car rider area's walkway coverings including railings, benches and lighting. (attached)

**Final Construction Payments / Fees**

- None currently

**Recommendations / Status of Projects**

**East Bay K8 School**

- Sitework, masonry, metal stud and sheathing, air barrier, roofing, plumbing, mechanical, electrical and fire sprinkler work continues.
- Window and door installation has begun. This has allowed interior finishes installation to accelerate.
- Project is tracking one week behind schedule. The contractor has assured us this is not an issue and time will be made up soon.
- Both Contractor's and Architect's update reports will be provided prior to the meeting and will contain additional update information.

**Jay High School Baseball and Softball Fieldhouse**

- Concrete footings have been placed.
- Concrete masonry to finish floor is under way.

**School A K8**

- Phase III of this project is on hold while the School District investigates other properties for this school's site.

**Construction Bids**

- None currently