

**School Plant Planning Items for the
Santa Rosa County School Board Meeting-2020
08-20-2020
9:00 A.M.
Canal Street**



Destin
Tallahassee
Pensacola
Panama City
Panama City Beach

Change Orders

- East Bay K8
Requesting Approval of a 15-day time extension through July 22 due to Covid 19 manpower impact
- Jay High School Baseball and Softball Fieldhouse
- Requesting Approval of a 3-day time extension due to adverse weather during July 2020

Final Construction Payments / Fees

- None currently

Recommendations / Status of Projects

East Bay K8 School

- Masonry, metal stud and gypsum board, Window and Storefront installation, air barrier, roofing, plumbing, mechanical, electrical and fire sprinkler work continues.
- Painting has begun.
- Air barrier installation nearing completion.
- Work on the foundations for the covered walk's canopies continues along with storefront installation.
- Project is tracking a week behind schedule at present.
- Both Contractor's and Architect's update reports will be provided prior to the meeting and will contain additional update information.

Jay High School Baseball and Softball Fieldhouse

- Exterior masonry walls are at approximately 9'-4" above finish floor. This is approximately 2/3 of the way to the top of the walls.
- In wall plumbing and electrical is being installed as masonry work progresses.
- Contractor has set the new sewer lift station and is connecting to the existing force main.

School A K8

- DAG has delivered correspondence addressing the Building Permit Plan Review comments from the third-party reviewer.

Construction Bids

- None currently