

**School Plant Planning Items for the
Santa Rosa County School Board Meeting-2020
09-10-2020
6:30 P.M.
Canal Street**



Destin
Tallahassee
Pensacola
Panama City
Panama City Beach

Change Orders

- None currently

Final Construction Payments / Fees

- None currently

Recommendations / Status of Projects

East Bay K8 School

- Masonry, metal stud and gypsum board, Window and Storefront installation, Painting, roofing, plumbing, mechanical, electrical and fire sprinkler work continues.
- Light fixture installation is in progress.
- Metal siding installation should be in progress.
- Project is tracking a week behind schedule at present.
- Both Contractor's and Architect's update reports will be provided prior to the meeting and will contain additional update information.

Jay High School Baseball and Softball Fieldhouse

- Exterior masonry wall installation has been completed and concrete beams at the top of the walls are being formed.
- Exterior utilities have been completed.
- In wall plumbing and electrical is being installed as masonry work progresses on the interior.

PE Building at East Bay K-8

- DAG Architects has completed the Phase I review for this project. The result along with an opinion of costs is being submitted for Board Approval.

Construction Bids

- None currently