

**School Plant Planning Items for the
Santa Rosa County School Board Meeting-2020
09-24-2020
6:30 P.M.
WBMS**



- Change Orders
- None currently

Final Construction Payments / Fees

- None currently

Recommendations / Status of Projects

East Bay K8 School

- Masonry work is coming to a close.
- Masonry, metal stud and gypsum board, window and storefront installation and roofing near work nearing completion.
- Plumbing, mechanical, electrical and fire sprinkler work continues.
- Light fixture installation, painting, metal siding, ceramic tile, acoustical ceiling grid installation is in progress.
- Project is tracking a week behind schedule at present.
- Both Contractor's and Architect's update reports will be provided prior to the meeting and will contain additional update information.

Jay High School Baseball and Softball Fieldhouse

- Exterior masonry wall installation has been completed and concrete beams at the top of the walls are being formed.
- Interior masonry work continues.
- In wall plumbing and electrical is being installed as masonry work progresses on the interior.

PE Building at East Bay K-8

- DAG Architects and consultants are underway with Phase 2 Design.

Construction Bids

- None currently