



# SCHOOL PLANT PLANNING ITEMS FOR THE SANTA ROSA COUNTY SCHOOL BOARD MEETING

**04-06-2021**

**06:30 P.M.**

**BOARD ROOM**

5086 Canal Street, Milton, FL 32570

---

## **CHANGE ORDERS**

1. None at this time

## **FINAL CONSTRUCTION PAYMENT/FEES**

1. None at this time

## **RECOMMENDATIONS / STATUS OF PROJECTS**

### **East Bay K-8 School**

1. First round of Test Balance verification and Functional Performance Testing scheduled for April 12.

### **Hobbs Middle School – Energy Upgrades**

1. Slab progress: chiller slab and portion of the sidewalk has been constructed. Chiller plant slab will be constructed within the next several weeks.
2. Underground piping has been installed during the spring break.
3. Major electrical modification that includes new service and new main switchgear has been installed during the spring break.
4. Boiler room piping construction is underway.
5. Above ceiling piping and ductwork construction is underway. Mechanical contractors have been starting to work after hours.
6. OAC meeting to be held on either second or third week of April.