



ENGINEERS

SURVEYORS

PLANNERS

March 26, 2021

Santa Rosa County School Board
5086 Canal Street
Milton, Florida 32570

**RE: School Plant Planning Items for Board Meeting
April 6, 2021 – 6:30 P.M. – Canal Street**

A. CHANGE ORDER(S):
None at this time.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:
None at this time.

C. REVIEW STATUS OF CURRENT PROJECTS:

1. New School A – Early Release Site Package

- Notice to Proceed was issued March 12, 2021.
- Bonds and Certificates of Insurance have been received.
- Contract paperwork is being executed by all parties.
- Contractor has mobilized to the site and is underway with installation of erosion control, site preparation, and preliminary earthwork.
- Submittals for storm structures, storm pipe, sewer pipe, and NPDES permit coverage have all been received and returned to the Contractor.
- Contractor has begun to provide ODP documentation for materials purchases.
- The Board will begin to receive weekly observation reports documenting progress.

D. CONSTRUCTION BIDS:
None at this time.

1206 North Palafox Street

Pensacola, FL 32501

850.994.9503

www.mckimcreed.com