

**School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
04-20-2021  
6:30 P.M.  
WBMS**



Destin  
Tallahassee  
Pensacola  
Panama City  
Panama City Beach

**Change Orders**

- None currently

**Final Construction Payments / Fees**

- None currently

**Recommendations / Status of Projects**

**East Bay K8 School**

- Paving and other sitework items were delayed due to adverse weather and replacement of unsuitable soils at the bus loading area.
- Irrigation and grassing work have resumed.
- Flooring and casework installation continues in the Hub.
- Beth Mosley was scheduled to move into her office the week of April 4<sup>th</sup>.
- Substantial completion inspections have begun.
- Both Contractor's and Architect's updates will be provided prior to the meeting.

**School A K-8 Wallace Lake Site (Pace K-8)**

- Bid results will be presented to the Board at the July 8 Board Meeting

**PE Building at East Bay K-8**

- Adverse weather the week of April 4<sup>th</sup> has delayed excavation of the building footings.
- Reinforcing steel arrived on site and is being fabricated into footing matts.