



SCHOOL PLANT PLANNING ITEMS FOR THE SANTA ROSA COUNTY SCHOOL BOARD MEETING

05-13-2021

06:30 P.M.

WOODLAWN BEACH MIDDLE SCHOOL

1500 Woodlawn Way, Gulf Breeze, FL 32563

CHANGE ORDERS

1. None at this time

FINAL CONSTRUCTION PAYMENT/FEES

1. None at this time

RECOMMENDATIONS / STATUS OF PROJECTS

East Bay K-8 School

1. Commissioning process is still underway.
2. Test and Balance verification is underway. Test and Balance contractors finished balancing the airside about 90% of the classroom fan coil units.
3. Controls graphics is about 80% complete.
4. Functional Performance testing of the chillers, boilers, and pumps are underway.
5. RFIs have been generated to the engineer of record to clarify several items.
6. Punch list items have been generated to the contractor as we test the equipment sequence of operations