



ENGINEERS

SURVEYORS

PLANNERS

May 5, 2021

Santa Rosa County School Board
5086 Canal Street
Milton, Florida 32570

**RE: School Plant Planning Items for Board Meeting
May 13, 2021 – 6:30 P.M. – Woodlawn Beach MS**

A. CHANGE ORDER(S):
None at this time.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:
None at this time.

C. REVIEW STATUS OF CURRENT PROJECTS:

1. New School A – Early Release Site Package

- Contractor continues earthwork for pond. The east end of the pond has been excavated to its approximate bottom, and the west end of the pond is now the area of focus.
- Contractor continues earthwork for building pad preparation. Backfill and compaction of Wing F is substantially complete. Excavation of and backfill of Wing D is underway. Excavation of Wing A is underway.
- Pre-cast concrete storm structures and black plastic (HDPE) storm pipe are on-site. Installation of the storm system is expected to start from the east end of the new pond, which has already been excavated to approximate finished grade.

1206 North Palafox Street

Pensacola, FL 32501

850.994.9503

D. CONSTRUCTION BIDS:
None at this time.