



ENGINEERS

SURVEYORS

PLANNERS

June 8, 2021

Santa Rosa County School Board
5086 Canal Street
Milton, Florida 32570

**RE: School Plant Planning Items for Board Meeting
June 17, 2021 – 6:30 P.M. – Canal Street**

A. CHANGE ORDER(S):
None at this time.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:
None at this time.

C. REVIEW STATUS OF CURRENT PROJECTS:

1. New School A – Early Release Site Package

- Earthwork on the building pad continues.
- Earthwork on the body of the pond is substantially complete.
- Installation of the sand chimney beneath the pond is pending.
- Installation of sanitary sewer structures and pipe is substantially complete. Connection to the public system (Pace Water System) has been made.
- Installation of storm drainage structures and pipe continues.
- ODP's in the amount of \$97,738 have been processed and will be presented at this Board meeting. A formal deductive change order will be executed after the Board's approval of the ODP's.
- *Upcoming Dates:
 - Substantial Completion – June 28, 2021
 - Final Completion – July 15, 2021

*Per weather days requested through April's billing period. May's billing period should be submitted prior to the Board meeting, and we can offer an update on that item in our discussion.

D. CONSTRUCTION BIDS:
None at this time.

1206 North Palafox Street

Pensacola, FL 32501

850.994.9503

www.mckimcreed.com