



June 29, 2021

Santa Rosa County School Board
5086 Canal Street
Milton, Florida 32570

**Re: School Plant Planning Items for Board Meeting
July 8, 2021 – 9:00 A.M. – Woodlawn Beach Middle School**

A. CHANGE ORDERS:

None at this time.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:

None at this time.

C. RECOMMENDATIONS AND STATUS OF PROJECTS:

Pace High School Weight Room Floor Replacement

- Contractor has completed floor slab demolition and removal. Sub-grade removal in accordance with the plans is underway.
- According to the contractor, concrete south of the row of columns located in the middle of the room, was notably easier to demo than the north side. And, loose sub-grade soils were also encountered on the south side.
- Slab demolition extents was adjusted slightly from our demolition plan in order to better accommodate the new floor slab installation quality and protect the existing building walls between the weight room and office areas.

D. CONSTRUCTION BIDS:

None at this time.