



July 13, 2021

Santa Rosa County School Board  
5086 Canal Street  
Milton, Florida 32570

**Re: School Plant Planning Items for Board Meeting  
July 22, 2021 – 10:00 A.M. – Canal Street**

A. CHANGE ORDERS:

None at this time.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:

None at this time.

C. RECOMMENDATIONS AND STATUS OF PROJECTS:

**Pace High School Weight Room Floor Replacement**

- Soil compaction densities tests for north half of floor area were reviewed and noted within project specifications.
- Contractor has completed approximately fifty percent of the new concrete floor slab placement.
- Work is underway removing sub-grade soils for recompacting.
- The remaining floor slab concrete pour preparations will follow soil compaction work.

D. CONSTRUCTION BIDS:

None at this time.