

July 14, 2021

Santa Rosa County School Board
5086 Canal Street
Milton, Florida 32570

**RE: School Plant Planning Items for Board Meeting
July 22, 2021 – 10:00 A.M. – Canal Street**

A. CHANGE ORDER(S):

1. New School A – Change Order #1

- Request for additional contract days related to weather-delayed workdays for the period of June.
- Contractor has provided all necessary documentation per Section 00073 – Time Delays for Unusually Severe Weather, as attached to this memo.
- McKim & Creed has reviewed the request and finds it to be fair and reasonable.
- Request approval of Change Order #3, to increase the contract time by four (4) days, resulting in a revised final completion date of July 25, 2021.

B. FINAL CONSTRUCTION PAYMENTS AND FEES:

None at this time.

C. REVIEW STATUS OF CURRENT PROJECTS:

1. New School A – Early Release Site Package

- Contractor's June weather letter demonstrated four additional contract days being warranted due to adverse weather. In spite of continued challenges with weather, Contractor's progress continues.
- Final lifts of structural fill material are being placed in the building pad area.
- Installation of final storm water pipe and inlets is advancing on west side of site.

- Sand chimney backfill material (clean, sandy fill) is being imported to the site and placed in the bottom of the pond.
- Final activities will include installation of stabilized access within pond (for maintenance equipment), sodding of pond area, and installation of chain link fence with gates around pond perimeter.

D. CONSTRUCTION BIDS:
None at this time.