



ENGINEERS

SURVEYORS

PLANNERS

July 13, 2021

Jennifer Northrop  
Accountant III, Administrative Services  
Santa Rosa County School District  
6544 Firehouse Road  
Milton, FL 32570  
(850) 983-5598

**Re: Wallace Lake K-8 June 2021 Weather Letter Review**

Dear Ms. Northrop,

We have reviewed Panhandle Grading and Paving's (PGP) June Weather Letter time extension request for four (4) additional days for this month and concur with their request. Based on our observations, the weather data provided by PGP and PGP's continual effort to mitigate the water onsite (e.g., sealed backfill areas with smooth drum roller and excavated temporary ditches to drain water away from building pads), we believe their request to be reasonable.

If you have any questions regarding this review, you can contact me by phone on my cell phone at 205.886.8036, or by email at [cgarrett@mckimcreed.com](mailto:cgarrett@mckimcreed.com)

Regards,

Christopher Garrett, P.E.

Senior Construction Administrator

1206 North Palafox Street

Pensacola, FL 32501

850.994.9503

[www.mckimcreed.com](http://www.mckimcreed.com)



PANHANDLE GRADING AND PAVING, Inc.  
2665 SOLO DOS FAMILIAF  
PENSACOLA, FL 32534  
(850) 478-5250

July 7th, 2021

McKim & Creed  
1206 N. Palafox St.  
Pensacola, Florida 3250

Attn: Patrick Jehle, Jr., P.E.

Re: Request for Contract Time Extension Monthly Billing June Period  
New Pace School A – Santa Rosa County School Board (Weather Letter)

Dear Mr. Jehle,

Attached is Panhandle Grading and Paving, Inc's May billing to include the monthly weather reporting as required for the months of May. The inclement weather impacted the controlling items of work for at least 50% of the normal work-day. Below is a summary of the impacts:

Allotted daily amount per section 00073-1:

Actual Days:

June 05 Days

June 09 Days (+4)

(4) each day's above June anticipated weather events per specifications is requested for the time extension. Please note, the site received 8" of rain during the month of June, of in which over 6.3" was received during the last 12 days of the month. Earthwork operations were unable to work on controlling items for a week as shown herein, while the site was recovering from the rain.

The current substantial completion date of July 8, 2021, and final completion date of July 25<sup>th</sup>, 2021, will be increased by EA. calendar days.



Attached herein, is our monthly / daily reporting that shows the type of adverse weather, scheduled work-day listing, and the critical path activities that were delayed. Also included is the amount of rain received in our rain gauge onsite, to include supporting documentation from the nearest NOAA reporting station, that illustrates rain was also recorded at other areas near the project location.

After you have had a chance to review, please let me know of any issues or concerns that you may have, or if further information is requested that I can provide under separate cover. If there are no issues, kindly issue a time extension at your convenience.

Respectfully,  
Panhandle Grading & Paving, Inc.



Brad McLaughlin  
Project Manager

 <b>McKIM &amp; CREED</b> ENGINEERS SURVEYORS PLANNERS	
<b>SUBMITTAL REVIEW</b>	
PROJ. NO. <u>076170019</u>	SPEC NO. <u>00073</u>
<input checked="" type="checkbox"/> <b>APPROVED</b>	<input type="checkbox"/> <b>APPROVED AS NOTED</b>
<input type="checkbox"/> <b>REJECTED</b>	<input type="checkbox"/> <b>REVISE AND RESUBMIT</b>
<small>THIS REVIEW IS ONLY FOR GENERAL CONFORMANCE WITH THE DESIGN CONCEPT AND INFORMATION GIVEN IN THE CONSTRUCTION DOCUMENTS. CORRECTIONS OR COMMENTS MADE ON THE SHOP DRAWING DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH THE REQUIREMENTS OF THE PLANS AND SPECIFICATIONS. REVIEW OF A SPECIFIC ITEM SHALL NOT INCLUDE REVIEW OF AN ASSEMBLY OF WHICH THE ITEM IS A COMPONENT. THE CONTRACTOR IS RESPONSIBLE FOR: DIMENSIONS TO BE CONFIRMED AND CORRELATED AT THE JOBSITE; INFORMATION THAT PERTAINS SOLELY TO THE FABRICATION PROCESSES OR TO THE MEANS, METHODS, TECHNIQUES, SEQUENCES AND PROCEDURES OF CONSTRUCTION; COORDINATION OF THE WORK WITH THAT OF ALL TRADES AND PERFORMING ALL WORK IN A SAFE AND SATISFACTORY MANNER.</small>	
<b>REVIEWED BY:</b>	
NAME: <u>Chris Garrett</u>	
TITLE: <u>Sr. Construction Administrator</u>	
DATE: <u>7/13/2021</u>	
SIGNATURE: 	

Adverse Weather Data - Panhandle Grading & Paving, Inc.				
Project: PACE School A		Location: Milton, FL		
Month: June		Year: 2021	SRC School Board	
Day	Type of Adverse Weather	Scheduled Work (Y/N)	Actual Delay (Y/N)	Critical Path Activities Delayed**
1		Y	N	
2		Y	N	
3		Y	N	
4		Y	N	
5		Y	N	
6		N	N	Sunday
7		Y	Y	Rain / Thunderstorms / Earthwork / Pipe
8		Y	Y	Rain / Thunderstorms / Earthwork / Pipe
9		Y	N	
10		Y	N	
11		Y	N	
12		Y	N	
13		N	N	Sunday
14		Y	N	
15		Y	N	
16		Y	N	
17		Y	N	
18		Y	Y	Rain / Thunderstorms / Earthwork / Pipe
19		Y	Y	Rain / Thunderstorms / Earthwork / Pipe
20		N	N	Sunday
21		Y	Y	NO EARTHWORK OPERATIONS/ Site Wet
22		Y	Y	NO EARTHWORK OPERATIONS/ Site Wet
23		Y	N	NO EARTHWORK OPERATIONS/ Site Wet
24		Y	Y	NO EARTHWORK OPERATIONS/ Site Wet
25		Y	Y	NO EARTHWORK OPERATIONS/ Site Wet
26		Y	Y	NO EARTHWORK OPERATIONS/ Site Wet
27		N	N	Sunday
28		Y	N	
29		Y	N	
30		Y	N	
31		Y	N	
Days of Actual Delay:			9	**List specific activities delayed for more than 50%
Monthly Anticipated Value per 00073 2 B		5		4
				Day Time Extension Request
		7/6/21		BRAD McLAUGHLIN PM
		Date		Name and Title



Popular Cities

San Francisco, CA  
60 °F Mostly Cloudy  
(/weather/us/ca/san-francisco/37.78,-122.42)Manhattan, NY  
95 °F Partly Cloudy  
(/weather/us/ny/manhattan/40.75,-74.00)Schiller Park, IL (60176)  
90 °F Partly Cloudy  
(/weather/us/il/schiller-park/41.95,-87.88)

Elev 206 ft, 30.70 °N, 87.18 °W

## SRCEM Futbol Club WeatherSTEM - KFLWALLA2


FORECAST FOR WALLACE, FL (/WEATHER/US/FL/MILTON/KFLWALLA2)

## Station Summary

Online(updated 2 minutes ago)

CURRENT CONDITIONS

MAP

79.6 °F  
Feels Like 83.4 °WIND & GUST  
1.0 / --mphDEWPOINT  
73.0 °FPRECIP RATE  
0.00 in/hrPRESSURE  
30.03 inHUMIDITY  
80 %PRECIP ACCUM  
0.31 inUV  
3

lat=30.699873&amp;lon=-87.184769&amp;zoom=13&amp;ll.play=0&amp;ll.spd=2&amp;groupSevere=1&amp;groupHurricane=1

## PWS CURRENT CONDITIONS

TEMPERATURE



WIND



PRESSURE

CURRENT  
80°DEWPOINT  
73.0 °F  
HUMIDITY  
80 %WIND FROM  
ESE  
GUST  
--CURRENT  
30.03 in



PRECIPITATION



UV



SOLAR RADIATION

PRECIP RATE  
0.00 in/hr  
PRECIP TOTAL  
0.31 inCURRENT UV  
3  
UV RISKCURRENT  
415.00 watts/m²

ASSOCIATED WEBCAM

THERE IS NO ASSOCIATED WEBCAM WITH  
THIS STATION

## Weather History for KFLWALLA2

Monthly Mode

June

2021

View

Next

Previous

### Summary

June 1, 2021 - June 30, 2021

	High	Low	Average
Temperature	94.2 °F	64.2 °F	78.1 °F
Dew Point	77.0 °F	52.0 °F	68.9 °F
Humidity	90 %	28 %	75 %
Precipitation	8.00 in	--	--
	High	Low	Average
Wind Speed	27.0 mph	0.0 mph	3.6 mph
Wind Gust	--	--	0.0 mph
Wind Direction	--	--	South
Pressure	30.19 in	29.80 in	--

Graph

Table

June 1, 2021 - June 30, 2021

	Temperature			Dew Point		Humidity		Speed		Pressure		Precip. Accum.			
Date	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Low	Sum			
6/1/2021	85.7 °F	75.3 °F	64.2 °F	71.0 °F	65.0 °F	60.0 °F	89 %	72 %	47 %	16.0 mph	4.5 mph	0.0 mph	30.18 in	30.08 in	0.00 in
6/2/2021	87.0 °F	75.9 °F	67.4 °F	72.0 °F	63.8 °F	55.0 °F	89 %	67 %	35 %	15.0 mph	4.2 mph	0.0 mph	30.11 in	29.98 in	0.00 in
6/3/2021	83.1 °F	75.4 °F	69.6 °F	72.0 °F	68.8 °F	64.0 °F	89 %	80 %	65 %	11.0 mph	2.3 mph	0.0 mph	30.04 in	29.96 in	0.28 in
6/4/2021	85.5 °F	76.0 °F	71.8 °F	73.0 °F	69.3 °F	67.0 °F	88 %	80 %	59 %	10.0 mph	1.6 mph	0.0 mph	30.09 in	30.00 in	0.02 in
6/5/2021	78.9 °F	74.6 °F	70.5 °F	71.0 °F	67.7 °F	66.0 °F	88 %	79 %	64 %	9.0 mph	1.8 mph	0.0 mph	30.09 in	30.00 in	0.02 in
6/6/2021	83.0 °F	77.2 °F	70.2 °F	75.0 °F	71.9 °F	66.0 °F	89 %	84 %	75 %	18.0 mph	5.4 mph	0.0 mph	30.06 in	29.88 in	0.49 in
6/7/2021	67.2 °F	78.1 °F	69.4 °F	77.0 °F	72.0 °F	66.0 °F	89 %	82 %	69 %	14.0 mph	4.7 mph	0.0 mph	30.10 in	29.97 in	0.04 in
6/8/2021	84.7 °F	78.4 °F	73.9 °F	76.0 °F	72.3 °F	68.0 °F	89 %	83 %	68 %	16.0 mph	4.4 mph	0.0 mph	30.17 in	30.07 in	0.14 in
6/9/2021	85.9 °F	79.4 °F	71.8 °F	75.0 °F	68.8 °F	64.0 °F	89 %	71 %	49 %	16.0 mph	4.4 mph	0.0 mph	30.18 in	30.07 in	0.00 in
6/10/2021	66.9 °F	79.1 °F	72.8 °F	74.0 °F	71.3 °F	67.0 °F	88 %	77 %	58 %	12.0 mph	4.8 mph	0.0 mph	30.10 in	29.96 in	0.14 in
6/11/2021	89.9 °F	81.8 °F	74.5 °F	74.0 °F	68.3 °F	60.0 °F	88 %	66 %	39 %	15.0 mph	5.9 mph	0.0 mph	30.00 in	29.90 in	0.00 in
6/12/2021	89.2 °F	79.8 °F	71.3 °F	73.0 °F	69.4 °F	63.0 °F	85 %	71 %	55 %	14.0 mph	4.9 mph	0.0 mph	29.95 in	29.83 in	0.49 in
6/13/2021	82.2 °F	79.1 °F	68.8 °F	76.0 °F	67.8 °F	62.0 °F	88 %	70 %	47 %	9.0 mph	2.9 mph	0.0 mph	29.95 in	29.82 in	0.03 in
6/14/2021	94.2 °F	81.2 °F	70.8 °F	74.0 °F	66.8 °F	63.0 °F	82 %	83 %	37 %	13.0 mph	2.4 mph	0.0 mph	29.95 in	29.86 in	0.00 in
6/15/2021	94.0 °F	82.1 °F	74.8 °F	71.0 °F	69.2 °F	66.0 °F	82 %	86 %	44 %	16.0 mph	3.1 mph	0.0 mph	29.99 in	29.91 in	0.01 in
6/16/2021	91.0 °F	81.7 °F	71.8 °F	71.0 °F	60.7 °F	54.0 °F	78 %	52 %	31 %	9.0 mph	1.9 mph	0.0 mph	30.02 in	29.93 in	0.00 in
6/17/2021	91.3 °F	79.1 °F	66.8 °F	66.0 °F	58.2 °F	52.0 °F	73 %	51 %	26 %	11.0 mph	2.5 mph	0.0 mph	30.03 in	29.97 in	0.00 in
6/18/2021	84.1 °F	74.6 °F	71.0 °F	72.0 °F	67.5 °F	63.0 °F	88 %	79 %	81 %	17.0 mph	2.6 mph	0.0 mph	30.08 in	30.00 in	0.43 in
6/19/2021	84.6 °F	77.4 °F	69.7 °F	74.0 °F	70.3 °F	66.0 °F	90 %	80 %	66 %	27.0 mph	10.7 mph	1.0 mph	30.04 in	29.80 in	2.51 in
6/20/2021	88.5 °F	80.4 °F	75.7 °F	76.0 °F	72.6 °F	70.0 °F	84 %	77 %	63 %	18.0 mph	8.2 mph	2.0 mph	29.99 in	29.89 in	0.01 in
6/21/2021	83.7 °F	76.0 °F	71.0 °F	75.0 °F	69.7 °F	65.0 °F	87 %	81 %	74 %	26.0 mph	3.1 mph	0.0 mph	30.06 in	29.94 in	1.43 in
6/22/2021	85.5 °F	76.1 °F	70.9 °F	74.0 °F	70.3 °F	67.0 °F	88 %	82 %	67 %	16.0 mph	4.9 mph	0.0 mph	30.03 in	29.91 in	1.08 in
6/23/2021	88.3 °F	79.6 °F	72.7 °F	77.0 °F	73.4 °F	69.0 °F	89 %	81 %	66 %	12.0 mph	2.5 mph	0.0 mph	30.10 in	30.00 in	0.08 in
6/24/2021	90.3 °F	79.1 °F	73.0 °F	77.0 °F	72.5 °F	68.0 °F	89 %	81 %	64 %	13.0 mph	2.0 mph	0.0 mph	30.14 in	30.05 in	0.04 in
6/25/2021	87.3 °F	78.4 °F	71.8 °F	72.0 °F	69.2 °F	65.0 °F	88 %	74 %	52 %	14.0 mph	3.8 mph	0.0 mph	30.16 in	30.06 in	0.00 in

Date	Temperature			Dew Point			Humidity			Speed			Pressure		Precip. Accum.
	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Low	Sum
6/26/2021	87.1 °F	78.2 °F	69.2 °F	73.0 °F	68.8 °F	64.0 °F	88 %	74 %	55 %	10.0 mph	3.0 mph	0.0 mph	30.12 in	30.03 in	0.01 in
6/27/2021	86.1 °F	76.6 °F	71.9 °F	74.0 °F	70.0 °F	67.0 °F	88 %	80 %	63 %	9.0 mph	1.9 mph	0.0 mph	30.11 in	30.03 in	0.08 in
6/28/2021	87.4 °F	76.8 °F	71.8 °F	77.0 °F	70.7 °F	68.0 °F	89 %	82 %	62 %	11.0 mph	1.9 mph	0.0 mph	30.15 in	30.07 in	0.25 in
6/29/2021	88.1 °F	78.1 °F	71.4 °F	75.0 °F	70.9 °F	68.0 °F	89 %	79 %	59 %	11.0 mph	2.0 mph	0.0 mph	30.19 in	30.09 in	0.00 in
6/30/2021	85.8 °F	75.5 °F	70.0 °F	74.0 °F	69.5 °F	66.0 °F	87 %	82 %	64 %	9.0 mph	1.3 mph	0.0 mph	30.17 in	30.06 in	0.42 in

[Our Apps \(download\)](#)

[About Us \(about/our-company\)](#)

[Contact \(about/contact-us\)](#)

[Careers \(http://ibm.biz/Bd13av\)](http://ibm.biz/Bd13av)

[PWS Network \(pws/overview\)](#)

[WunderMap \(wundermap\)](#)

[Feedback & Support \(https://www.wunderground.com/feedback\)](https://www.wunderground.com/feedback)


[Terms of Use \(company/legal\)](#)

[Privacy Policy \(company/privacy-policy\)](#)

[Accessibility Statement \(accessibility-statement\)](#)

[Ad Choices \(company/ad-choices\)](#)

[Data Vendors \(data-vendors\)](#)

 <https://www.essentialaccessibility.com/the-weather-channel/>


[utm\\_source=theweatherchannelhomepage&utm\\_medium=loophole&utm\\_term=eachannelpage&utm\\_content=header&utm\\_campaign=theweatherchannel](#)

We recognize our responsibility to use data and technology for good. Take control of your data.

[Privacy Settings \(privacy-settings\)](#) | [Review My Advertising Settings \(privacy-settings/do-not-sell\)](#) | [Data Rights \(data-rights\)](#)

Powered by the IBM Cloud (<https://www.ibm.com/cloud/>)

IBM Cloud  
© 2014 IBM Corporation  
All rights reserved.  
IBM, the IBM logo, and  
other marks contained herein  
are trademarks of International  
Business Machines Corporation  
in the United States and/or other  
countries.



## DESCRIPTION OF WORK

REPORT ACTUAL QTY'S ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Pond Excavation
- 36" ADS/Set Structures
- Bldg. Pad Embankment

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	4		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL	✓		WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Cloudy / overcast

DAILY RAINFALL:

0.0"

VISITORS:

HIGH TEMP:

86

LOW TEMP:

64

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

9/21/21


NUMBER OF HOURS:

9

DATE:

6/1/21





## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- POND EXCAVATIONS
- Bldg. PAD EMBANKMENT
- 36" AOS PIPE /S-B

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	2		
SKILLED	4		
SEMI-SKILLED	2		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO:	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

FACED / HOT

DAILY RAINFALL:

0"

VISITORS:

HIGH TEMP:

87

LOW TEMP:

67

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/21/21

NUMBER OF HOURS:

10

DATE:

6/2/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY'S ON SEPARATE SHEET IF APPLICABLE (DAILY)

- POND EXCAVATION
- BLOW PAD EMBANKMENT
- 30" ADS ESTIMATION/STRUCTURE

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	2		
SKILLED	3		
SEMI-SKILLED	2		
COMMON	1		
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

cloudy / rain

DAILY RAINFALL:

.28"

VISITORS:

HIGH TEMP:

83

LOW TEMP:

70

REMARKS (INCLUDE  
SAFETY/ENVIRONMENTAL  
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:


7/21/2021

NUMBER OF HOURS:

7.0

DATE:

6/3/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- TOO WET TO WORK OUT/ROAD IN AREA
- SPREADS EMBANKMENT @ RD 6 PAD.
- (about full) BOXES
- NO PIPE EMBANK/STRUCTURES

ENGINEER OF RECORD: McKim &amp; Creed


CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	2		
SKILLED	4		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER	✓		VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)
DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB: Cloudy / Rain			
DAILY RAINFALL: .02"		VISITORS:	
HIGH TEMP: 86	LOW TEMP: 72		
REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS): Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).			
PROJECT MGR. IN CHARGE: BM		CONTRACT NO.:	PROJECT NAME: SRC Pace School A
INSPECTOR:	CONTRACT COMPLETION DATE: 7/21/21	NUMBER OF HOURS: 9.5	DATE: 6/4/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

No workSite saturated\* RAIN DAY 1EA.

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	0		
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED	1		
COMMON	1		
TRAINEES	0		

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			✓ TRACK HOE			
		CONCRETE SAW			GRADALL			✓ WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		✓ DOZER			MOTOR GRADER			✓ VIBRATORY ROLLER			
		✓ DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

HIGH TEMP:

87

LOW TEMP:

69

.49" 6/6/21

LARGE EFFECT

REMARKS (INCLUDE  
SAFETY/ENVIRONMENTAL  
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:


7/21/21

NUMBER OF HOURS:

0

DATE:

6/7/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY'S ON SEPARATE SHEET IF APPLICABLE (DAILY)

- MIXED DEPT ON SITE:
- UNABLE TO WORK ON BUZOSINO PAD.
- GRADDED STORM BOX ONLY, UNABLE TO LAY PIPE / SET STRUCTURES
- SITE WET / FROM PREVIOUS RAIN EVENT

\* RAIN DAY / EP. TOTAL 2EA.

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	2		
SKILLED	3		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Wet / Rainy

.14"

HIGH TEMP:

85

LOW TEMP:

74

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Remarks:

Y

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/21/2021

NUMBER OF HOURS:

6.5

DATE:

6/8/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- BUREAU P20 EMBANKMENT
- 30" ADS / SWAM STRUCTURE INSULATION

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL # MATERIALS RECEIVED

UTILITY CONFLICT

SUPT

FOREMAN

2

SKILLED

3

SEMI-SKILLED

5

COMMON

TRAINEES

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

CLEAR

DAILY RAINFALL:

.0"

VISITORS:

HIGH TEMP:

86

LOW TEMP:

72

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:


CONTRACT COMPLETION DATE:

7/21/2021

NUMBER OF HOURS:

10

DATE: 6/9/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY'S ON SEPARATE SHEET IF APPLICABLE (DAILY)

- POND EXCAVATION
- BLOW PAD EMBANKMENT
- STORM PIPE 30" ADS/SDRM STRUCTURES

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	4		
SKILLED	6		
SEMI-SKILLED	2		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL	✓		WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Cloudy / Hot

DAILY RAINFALL:

.14"

VISITORS:

HIGH TEMP:

87

LOW TEMP:

73

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:


CONTRACT COMPLETION DATE:

7/21/2021

NUMBER OF HOURS:

10

DATE: 6/10/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- POND EXCAVATION
- BLOW PAD EMBANKMENT
- STORM PIPE 30" EXCAVATION / SET STORMLINE 7-5

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	4		
SKILLED	6		
SEMI-SKILLED	2		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

CLEAR/HOT

DAILY RAINFALL:

0.0"

VISITORS:

HIGH TEMP:

90

LOW TEMP:

75

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:


7/21/21

NUMBER OF HOURS:

9

DATE: 6/11/21





## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- POND EXCAVATION
- BUTTERFLY PAD EMBANKMENT
- STORM WORK / DENSITY @ TRENCH / BACKFILL

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL # MATERIALS RECEIVED

UTILITY CONFLICT

SUPT

1

FOREMAN

4

SKILLED

6

SEMI-SKILLED

2

COMMON

TRAINEES

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL	✓		WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

HOT / CLEAR

.49"

HIGH TEMP:

89

LOW TEMP:

71

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:


CONTRACT COMPLETION DATE:

7/21/2021

NUMBER OF HOURS:

9

DATE: 6/12/2021



## DESCRIPTION OF WORK

REPORT ACTUAL QTY'S ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Installation of 30" ADS/14" drainage
- Pond excavation
- Buried pad embankment

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	4		
SKILLED	4		
SEMI-SKILLED	2		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL	✓		WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

FALL/HOT

DAILY RAINFALL:

0.0"

VISITORS:

HIGH TEMP:

94

LOW TEMP:

71

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/21/2021

NUMBER OF HOURS:

10

DATE:

6/14/2021



## DESCRIPTION OF WORK

REPORT ACTUAL QTY'S ON SEPARATE SHEET IF APPLICABLE (DAILY)

- BUREAU PAD EMBANKMENT
- POND EXCAVATION
- INSTALLATION OF 18" ADS / BOXES I14/12/13

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	4		
SEMI-SKILLED	4		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
✓		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL	✓		WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

CLEAR / OVERCAST

DAILY RAINFALL:

.01"

VISITORS:

HIGH TEMP:

94

LOW TEMP:

75

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/21/21

NUMBER OF HOURS:

9

DATE:

6/15/2021



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Bldg. PAD EMBANKMENT
- EXCAVATION OF Bldg. PAD
- INSTALLATION OF 24 PIPE / GENT BOXES

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL # MATERIALS RECEIVED

UTILITY CONFLICT

SUPT 1

FOREMAN 3

SKILLED 4

SEMI-SKILLED 4

COMMON

TRAINEES

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
✓		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL	✓		WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

CLEAR

DAILY RAINFALL:

0"

VISITORS:

HIGH TEMP:

91

LOW TEMP:

82

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:


7/21/21

NUMBER OF HOURS:

10

DATE:

6/16/2021



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- POND EXCAVATION
- BULGE PAD EMBANKMENT
- STORM I/S, 24" ADS INSULATION

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	4		
SEMI-SKILLED	4		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
✓		BACKHOE			FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL	✓		WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER	✓		MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Clear

0.0"

HIGH TEMP:

91

LOW TEMP:

66

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:


7/21/21

NUMBER OF HOURS:

9.5

DATE:

6/17/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

"Ramp Out"

6/19 slow work  
2.51" RAMP

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Ramp

.43"

HIGH TEMP:

84

LOW TEMP:

71

REMARKS (INCLUDE  
SAFETY/ENVIRONMENTAL  
COMMENTS):Sediment and Erosion Control Practices and Devices are in place and  
Functioning in accordance with the site Storm Water Management Plan  
(SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:


7/21/21

NUMBER OF HOURS:

3.5

DATE:

6/19/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

"RATH OUT"

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL # MATERIALS RECEIVED

UTILITY CONFLICT

SUPT

FOREMAN

SKILLED

SEMI-SKILLED

COMMON

TRAINEES

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

HIGH TEMP:

84

LOW TEMP:

70

2.51"

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:


7/21/21

NUMBER OF HOURS:

0

DATE:

6/19/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

"No work"  
SAFE UP FOR RAIN

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Rain

1.43"

HIGH TEMP:

84

LOW TEMP:

71

REMARKS (INCLUDE  
SAFETY/ENVIRONMENTAL  
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/21/21

NUMBER OF HOURS:

3

DATE: 6/21/21





## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- No work -  
SAFE UP FOR RAIN

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER		✓	MOTOR GRADER			VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

RAIN

1.08"

HIGH TEMP:

85

LOW TEMP:

71

REMARKS (INCLUDE  
SAFETY/ENVIRONMENTAL  
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/21/21

NUMBER OF HOURS:

4

DATE:

6/22/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Layout Stream  
- Layout Pools

No EARTHWORK OPERATIONS RAINED OFF, TOO WET

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Rain / 6452 cast

.08"

HIGH TEMP:

88

LOW TEMP:

72

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/21/21


NUMBER OF HOURS:

10 - People only

No Personnel

DATE:

6/23/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Grouted Boxes

No Earthwork crews on site  
Site too wet

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Rain / overcast

.04"

HIGH TEMP:

90

LOW TEMP:

73

REMARKS (INCLUDE  
SAFETY/ENVIRONMENTAL  
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:


7/21/21

NUMBER OF HOURS:

8

DATE:

6/24/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Storm Threat Backup

- No Power / Repair Road Closures

- Grading only

SITE SATURATED FROM  
PREVIOUS RAIN EVENTS

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	4		
SEMI-SKILLED	4		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
✓		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER	✓		MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

HIGH TEMP:

97

LOW TEMP:

72

0.0"

REMARKS (INCLUDE  
SAFETY/ENVIRONMENTAL  
COMMENTS):Sediment and Erosion Control Practices and Devices are in place and  
Functioning in accordance with the site Storm Water Management Plan  
(SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/21/21


NUMBER OF HOURS:

8

DATE:

6/25/21

No work 6/26 / Pan  
Site WET OHS BOD  
PND.



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

NO WORK -  
Full Recovery From  
Previous Rain Event

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	0		
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES	0		

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE			FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER		✓	MOTOR GRADER			VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

CLOUDY

0.0"

HIGH TEMP:

87

LOW TEMP:

70

REMARKS (INCLUDE  
SAFETY/ENVIRONMENTAL  
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/21/21

NUMBER OF HOURS:

0

DATE:

6/26/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Bldg. PAD EMBANKMENT
- Storm PDE - Installation
- Pond Excavation

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	5		
SEMI-SKILLED	4		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
✓		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL	✓		WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER	✓		MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:		DAILY RAINFALL:	VISITORS:
Partly cloudy		.25"	→ 6/6-6/20 Rain/overcast
HIGH TEMP:	87	LOW TEMP:	72

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):	
--	--

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).	Y N or N/A	Remarks:
	Y	

PROJECT MGR. IN CHARGE: BM	CONTRACT NO.:	PROJECT NAME: SRC Pace School A
-------------------------------	---------------	------------------------------------

INSPECTOR:	CONTRACT COMPLETION DATE: 7/21/21	NUMBER OF HOURS: 9.5	DATE: 6/28/21
------------	--------------------------------------	-------------------------	------------------



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Storm Pave THUNDERBOLT  
- Stone PAD Embankment

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	4		
SEMI-SKILLED	4		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
✓		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER	✓		MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

CLEAR / HOT

0.0"

HIGH TEMP:

88

LOW TEMP:

71

REMARKS (INCLUDE  
SAFETY/ENVIRONMENTAL  
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:


CONTRACT COMPLETION DATE:

7/21/21

NUMBER OF HOURS:

10

DATE: 6/29/21



## DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- POND EXCAVATION
- BLOW PAD EMBANKMENT
- STORM POOL IMPROVEMENT

ENGINEER OF RECORD: McKim &amp; Creed

CONTRACTOR: Panhandle Grading &amp; Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	4		
SEMI-SKILLED	4		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
✓		BACKHOE			FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

## CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Rain/wind

.42"

HIGH TEMP:

85

LOW TEMP:

70

REMARKS (INCLUDE  
SAFETY/ENVIRONMENTAL  
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:  
BM

CONTRACT NO.:

PROJECT NAME:  
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/21/21

NUMBER OF HOURS:

6

DATE: 6/30/21