



ENGINEERS

SURVEYORS

PLANNERS

August 12, 2021

Jennifer Northrop
Accountant III, Administrative Services
Santa Rosa County School District
6544 Firehouse Road
Milton, FL 32570
(850) 983-5598

Re: Wallace Lake K-8 July 2021 Weather Letter Review

Dear Ms. Northrop,

We have reviewed Panhandle Grading and Paving's (PGP) July Weather Letter time extension request for six (6) additional days for this month and concur with their request. Based on our observations, the weather data provided by PGP and PGP's continual effort to mitigate the water onsite (e.g., sealed backfill areas with smooth drum roller and excavated temporary ditches to drain water away from building pads), we believe their request to be reasonable.

If you have any questions regarding this review, you can contact me by phone on my cell phone at 205.886.8036, or by email at cgarrett@mckimcreed.com

Regards,

Christopher Garrett, P.E.

Senior Construction Administrator

1206 North Palafox Street

Pensacola, FL 32501

850.994.9503

www.mckimcreed.com



PANHANDLE GRADING AND PAVING, Inc.
2665 SOLO DOS FAMILIAF
PENSACOLA, FL 32534
(850) 478-5250

August 10th, 2021

McKim & Creed
1206 N. Palafox St.
Pensacola, Florida 3250

Attn: Patrick Jehle, Jr., P.E.

Re: Request for Contract Time Extension Monthly Billing July Period
New Pace School A – Santa Rosa County School Board (Weather Letter)

Dear Mr. Jehle,

Attached is Panhandle Grading and Paving, Inc's July billing to include the monthly weather reporting as required for the months of July, and partial August. The inclement weather impacted the controlling items of work for at least 50% of the normal work-day. Below is a summary of the impacts:

<u>Allotted daily amount per section 00073-1:</u>		<u>Actual Days:</u>	
July	08 Days	July	14 Days (+6)

(6) each day's above July anticipated weather events per specifications is requested for the time extension. Please note, that from our last update to 8/9/21, the site has received nearly 12" of rain. Earthwork operations were unable to work on controlling items as shown herein, while the site was recovering from the rain.

The current substantial completion date of July 15, 2021, and final completion date of August 1st, 2021, will be increased by 6 EA. calendar days.

Attached herein, is our monthly / daily reporting that shows the type of adverse weather, scheduled work-day listing, and the critical path activities that were delayed. Also included is the amount of rain received in our rain gauge onsite, to include supporting documentation from the nearest NOAA reporting station, that illustrates rain was also recorded at other areas near the project location.

After you have had a chance to review, please let me know of any issues or concerns that you may have, or if further information is requested that I can provide under separate cover. If there are no

issues, kindly issue a time extension at your convenience.

Respectfully,
Panhandle Grading & Paving, Inc.



Brad McLaughlin
Project Manager



McKIM & CREED

ENGINEERS SURVEYORS PLANNERS

SUBMITTAL REVIEW

PROJ. NO. 076170019

SPEC NO. 00073



APPROVED



APPROVED AS NOTED



REJECTED



REVISE AND RESUBMIT

THIS REVIEW IS ONLY FOR GENERAL CONFORMANCE WITH THE DESIGN CONCEPT AND INFORMATION GIVEN IN THE CONSTRUCTION DOCUMENTS. CORRECTIONS OR COMMENTS MADE ON THE SHOP DRAWING DURING THIS REVIEW DO NOT RELIEVE THE CONTRACTOR FROM COMPLIANCE WITH THE REQUIREMENTS OF THE PLANS AND SPECIFICATIONS. REVIEW OF A SPECIFIC ITEM SHALL NOT INCLUDE REVIEW OF AN ASSEMBLY OF WHICH THE ITEM IS A COMPONENT. THE CONTRACTOR IS RESPONSIBLE FOR: DIMENSIONS TO BE CONFIRMED AND CORRELATED AT THE JOBSITE; INFORMATION THAT PERTAINS SOLELY TO THE FABRICATION PROCESSES OR TO THE MEANS, METHODS, TECHNIQUES, SEQUENCES AND PROCEDURES OF CONSTRUCTION; COORDINATION OF THE WORK WITH THAT OF ALL TRADES AND PERFORMING ALL WORK IN A SAFE AND SATISFACTORY MANNER.

REVIEWED BY:

NAME: Chris Garrett

TITLE: Sr. Construction Administrator

DATE: 8/12/2021

SIGNATURE: Chris Garrett

Adverse Weather Data - Panhandle Grading & Paving, Inc.				
Project: PACE School A		Location: Milton, FL		
Month: July		Year: 2021	SRC School Board	
Day	Type of Adverse Weather	Scheduled Work (Y/N)	Actual Delay (Y/N)	Critical Path Activities Delayed**
1		Y	N	
2		Y	Y	.31" Rain, Reduced productivity
3		Y	Y	.01" Rain, No Work, previous rain event
4		N	N	
5		Y	N	.01" Rain
6		Y	Y	.34" Rain, Unable to work on Pond, left before lunch
7		Y	Y	.17" Rain, Reduced productivity
8		Y	N	.02" Rain
9		Y	N	.35" Rain
10		Y	Y	.51" Rain, Site Saturated
11		N	N	1.47" Rain
12		Y	Y	.36" Rain, Site Saturated
13		Y	N	
14		Y	N	
15		Y	N	.13" Rain
16		Y	Y	1.23" Rain, shut down, 50% day, Sand Chimney
17		Y	Y	Site Saturated, previous rain event, No Work
18		N	N	.06" Rain
19		Y	N	.33" Rain
20		Y	N	0.05" Rain
21		Y	N	.15" Rain
22		Y	N	
23		Y	N	
24		Y	Y	.88" Rain, No Work, Rain, Sand Chimney
25		N	N	
26		Y	N	
27		Y	Y	2.25" Rain, 50%, reduced productivity, Sand Ch
28		Y	Y	.32" Rain, Water In Pond, Sand Chimney
29		Y	Y	.69" Rain, Water in Pond Sand Chimney
30		Y	Y	.01" Rain, Water in Pond Sand Chimney
31		Y	Y	.45" Rain, No Work
Days of Actual Delay:			14	**List specific activities delayed for more than 50%
Monthly Anticipated Value per 00073 2 B		8		6
				Day Time Extension Request
		8/10/21	BRAD McLAUGHLIN PM	
		Date	Name and Title	

Search Locations

Log in...



Popular Cities

San Francisco, CA [\(weather/us/ca/san-francisco/37.78,-122.42\)](#)
59 °F Cloudy

Manhattan, NY [\(weather/us/ny/manhattan/40.76,-74.00\)](#)
83 °F Mostly Cloudy

Schiller Park, IL (60176) [\(weather/us/il/schiller-park/41.85,-87.88\)](#)
86 °F Cloudy

Elev 206 ft 30.70 °N, 87.18 °W

SRCEM Futbol Club WeatherSTEM - KFLWALLA2

FORECAST FOR WALLACE, FL [\(WEATHER/US/FL/MILTON/KFLWALLA2\)](#)

Station Summary

Online(updated 3 minutes ago)

CURRENT CONDITIONS

MAP



89.3 °F
Feels Like 100.8 °



WIND & GUST
0.0 / -mph

DEWPOINT
76.0 ° F


PRECIP RATE
0.00 in/hr

PRESSURE
30.21 in

HUMIDITY
65 %

PRECIP ACCUM
0.00 in

UV
6



[lat=30.699873&lon=-87.184769&zoom=13&tl.play=0&tl.spd=2&groupSevere=1&groupHurricane=1](#)

PWS CURRENT CONDITIONS

TEMPERATURE



WIND



PRESSURE



CURRENT
89°

DEWPOINT
76.0 °F
HUMIDITY
65 %



WIND FROM
ENE
GUST
-

CURRENT
30.21 in

PRECIPITATION



UV




SOLAR RADIATION



PRECIP RATE
0.00 in/hr
PRECIP TOTAL
0.00 in



CURRENT UV
6
UV RISK



CURRENT
902.00 watts/m²

ASSOCIATED WEBCAM

THERE IS NO ASSOCIATED WEBCAM WITH
THIS STATION

Weather History for KFLWALLA2

Monthly Mode

July

2021

View

Next

Previous

Summary

July 1, 2021 - July 31, 2021

	High	Low	Average
Temperature	95.3 °F	69.7 °F	79.1 °F
Dew Point	78.0 °F	61.0 °F	71.3 °F
Humidity	89 %	39 %	78 %
Precipitation	10.10 in	10" July	--
	High	Low	Average
Wind Speed	24.0 mph	0.0 mph	2.2 mph
Wind Gust	--	--	0.0 mph
Wind Direction	--	--	SSW
Pressure	30.28 in	29.88 in	--

Graph

Table

July 1, 2021 - July 31, 2021

Date	Temperature			Dew Point			Humidity			Speed			Pressure		Precip. Accum.
	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Low	Sum
7/1/2021	85.9 °F	78.3 °F	72.3 °F	75.0 °F	71.4 °F	69.0 °F	89 %	79 %	64 %	12.9 mph	3.3 mph	0.0 mph	30.06 in	29.85 in	0.00 in
7/2/2021	87.2 °F	77.1 °F	72.5 °F	75.0 °F	71.3 °F	69.0 °F	88 %	82 %	64 %	15.0 mph	2.4 mph	0.0 mph	29.98 in	29.88 in	0.31 in
7/3/2021	87.5 °F	78.7 °F	73.8 °F	76.0 °F	72.8 °F	70.0 °F	89 %	82 %	65 %	12.0 mph	2.5 mph	0.0 mph	29.96 in	29.90 in	0.01 in
7/4/2021	88.0 °F	78.5 °F	72.3 °F	77.0 °F	72.1 °F	68.0 °F	88 %	81 %	67 %	12.0 mph	1.7 mph	0.0 mph	29.99 in	29.91 in	0.00 in
7/5/2021	81.4 °F	76.5 °F	73.3 °F	74.0 °F	71.0 °F	68.0 °F	88 %	83 %	72 %	11.0 mph	2.4 mph	0.0 mph	30.06 in	29.85 in	0.01 in
7/6/2021	82.7 °F	75.1 °F	71.5 °F	75.0 °F	70.3 °F	67.0 °F	88 %	85 %	76 %	10.0 mph	1.7 mph	0.0 mph	30.08 in	29.99 in	0.34 in
7/7/2021	86.6 °F	76.5 °F	72.4 °F	75.0 °F	70.8 °F	69.0 °F	89 %	83 %	63 %	9.0 mph	1.6 mph	0.0 mph	30.03 in	29.91 in	0.17 in
7/8/2021	88.9 °F	78.9 °F	72.3 °F	77.0 °F	72.5 °F	69.0 °F	89 %	81 %	62 %	10.0 mph	2.1 mph	0.0 mph	30.11 in	29.97 in	0.02 in
7/9/2021	88.3 °F	77.8 °F	72.0 °F	78.0 °F	72.6 °F	68.0 °F	88 %	84 %	67 %	13.0 mph	2.3 mph	0.0 mph	30.20 in	30.08 in	0.35 in
7/10/2021	89.3 °F	78.4 °F	72.0 °F	77.0 °F	71.0 °F	68.0 °F	89 %	86 %	65 %	19.0 mph	1.5 mph	0.0 mph	30.17 in	30.08 in	0.61 in
7/11/2021	86.9 °F	75.1 °F	70.1 °F	76.0 °F	70.0 °F	65.0 °F	89 %	84 %	62 %	15.0 mph	3.3 mph	0.0 mph	30.15 in	30.05 in	1.47 in
7/12/2021	88.3 °F	76.5 °F	70.9 °F	75.0 °F	69.3 °F	63.0 °F	89 %	80 %	43 %	14.0 mph	2.9 mph	0.0 mph	30.21 in	30.10 in	0.36 in
7/13/2021	89.1 °F	78.5 °F	69.7 °F	75.0 °F	69.2 °F	63.0 °F	89 %	74 %	47 %	21.0 mph	2.2 mph	0.0 mph	30.27 in	30.16 in	0.00 in
7/14/2021	90.2 °F	80.1 °F	71.1 °F	75.0 °F	69.6 °F	66.0 °F	89 %	72 %	45 %	8.0 mph	1.8 mph	0.0 mph	30.28 in	30.19 in	0.90 in
7/15/2021	90.8 °F	79.1 °F	72.3 °F	74.0 °F	68.8 °F	64.0 °F	88 %	71 %	47 %	9.0 mph	1.5 mph	0.0 mph	30.22 in	30.09 in	0.13 in
7/16/2021	87.1 °F	76.2 °F	71.7 °F	74.0 °F	69.3 °F	65.0 °F	88 %	79 %	63 %	24.0 mph	1.9 mph	0.0 mph	30.19 in	30.08 in	1.23 in
7/17/2021	88.1 °F	79.3 °F	72.1 °F	76.0 °F	71.6 °F	68.0 °F	89 %	78 %	58 %	13.0 mph	2.6 mph	0.0 mph	30.18 in	30.08 in	0.00 in
7/18/2021	86.7 °F	77.9 °F	71.9 °F	75.0 °F	71.1 °F	67.0 °F	88 %	80 %	67 %	15.0 mph	1.6 mph	0.0 mph	30.21 in	30.10 in	0.06 in
7/19/2021	85.4 °F	76.6 °F	72.9 °F	76.0 °F	70.9 °F	68.0 °F	87 %	82 %	73 %	14.0 mph	1.9 mph	0.0 mph	30.11 in	30.01 in	0.33 in
7/20/2021	83.5 °F	76.9 °F	71.6 °F	76.0 °F	71.7 °F	68.0 °F	89 %	84 %	70 %	9.0 mph	2.2 mph	0.0 mph	30.02 in	29.94 in	0.05 in
7/21/2021	88.4 °F	79.8 °F	73.4 °F	77.0 °F	73.3 °F	70.0 °F	89 %	81 %	65 %	14.0 mph	2.9 mph	0.0 mph	30.11 in	29.96 in	0.15 in
7/22/2021	92.5 °F	83.2 °F	75.7 °F	76.0 °F	72.1 °F	67.0 °F	88 %	71 %	45 %	12.0 mph	4.5 mph	0.0 mph	30.18 in	30.09 in	0.00 in
7/23/2021	92.4 °F	82.5 °F	76.4 °F	75.0 °F	71.4 °F	67.0 °F	88 %	70 %	44 %	11.0 mph	2.5 mph	0.0 mph	30.16 in	30.03 in	0.00 in
7/24/2021	90.3 °F	80.5 °F	74.4 °F	77.0 °F	73.3 °F	69.0 °F	88 %	79 %	61 %	11.0 mph	1.5 mph	0.0 mph	30.09 in	30.00 in	0.88 in
7/25/2021	83.4 °F	83.1 °F	74.8 °F	78.0 °F	72.3 °F	68.0 °F	89 %	72 %	44 %	9.0 mph	1.6 mph	0.0 mph	30.04 in	29.93 in	0.00 in

Date	Temperature			Dew Point			Humidity			Speed			Pressure		Precip. Accum.
	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Low	Sum
7/26/2021	95.2 °F	84.2 °F	75.0 °F	76.0 °F	71.4 °F	66.0 °F	88 %	68 %	39 %	6.0 mph	1.3 mph	0.0 mph	30.02 in	29.92 in	0.00 in
7/27/2021	94.0 °F	82.2 °F	74.6 °F	72.0 °F	69.8 °F	66.0 °F	88 %	68 %	42 %	17.0 mph	1.9 mph	0.0 mph	30.04 in	29.95 in	2.25 in
7/28/2021	92.2 °F	79.2 °F	73.5 °F	78.0 °F	72.3 °F	70.0 °F	89 %	80 %	51 %	15.0 mph	2.4 mph	0.0 mph	30.06 in	29.98 in	0.32 in
7/29/2021	95.3 °F	81.0 °F	72.2 °F	78.0 °F	71.2 °F	66.0 °F	88 %	73 %	45 %	17.0 mph	2.0 mph	0.0 mph	30.09 in	29.97 in	0.69 in
7/30/2021	94.2 °F	85.5 °F	76.4 °F	75.0 °F	72.6 °F	69.0 °F	88 %	67 %	45 %	10.0 mph	1.8 mph	0.0 mph	30.06 in	29.99 in	0.01 in
7/31/2021	94.1 °F	82.8 °F	72.9 °F	77.0 °F	72.0 °F	61.0 °F	88 %	71 %	45 %	12.0 mph	2.3 mph	0.0 mph	30.07 in	29.97 in	0.45 in

[Our Apps \(download\)](#)

[About Us \(/about/our-company\)](#)

[Contact \(/about/contact-us\)](#)

[Careers \(http://ibm.biz/BdH3av\)](#)

[PWS Network \(/pws/overview\)](#)

[WunderMap \(/wundermap\)](#)

[Feedback & Support \(https://www.wunderground.com/feedback\)](#)


[Terms of Use \(/company/legal\)](#)

[Privacy Policy \(/company/privacy-policy\)](#)

[Accessibility Statement \(/accessibility-statement\)](#)

[AdChoices \(/company/ad-choices\)](#)

[Data Vendors \(/data-vendors\)](#)

 [https://www.essentialaccessibility.com/the-weather-channel?](https://www.essentialaccessibility.com/the-weather-channel?utm_source=theweatherchannelhomepage&utm_medium=iconlarge&utm_term=eachannelpage&utm_content=header&utm_campaign=theweatherchannel)

[utm_source=theweatherchannelhomepage&utm_medium=iconlarge&utm_term=eachannelpage&utm_content=header&utm_campaign=theweatherchannel](https://www.essentialaccessibility.com/the-weather-channel?utm_source=theweatherchannelhomepage&utm_medium=iconlarge&utm_term=eachannelpage&utm_content=header&utm_campaign=theweatherchannel)

We recognize our responsibility to use data and technology for good. Take control of your data.

[Privacy Settings \(/privacy-settings\)](#) | [Review My Advertising Settings \(/privacy-settings#do-not-sell\)](#) | [Data Rights \(/data-rights\)](#)

Powered by the IBM Cloud (<https://www.ibm.com/cloud/>)

IBM, the IBM logo, and other marks contained herein are trademarks of International Business Machines Corporation (IBM) or its subsidiaries in the United States and other countries. All other marks contained herein are the property of their respective owners.

© Copyright TWG Product and Technology LLC 2014, 2021



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Pond Excavation
- Bldg Pad Embankment

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	3		
SKILLED	2		
SEMI-SKILLED	2		
COMMON	1		
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER			VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Clear/Hot

Ø

HIGH TEMP:

86

LOW TEMP:

72

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

9

DATE:

7/1/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- CRESWELL 825/MW@ POND
- SITE CRESWELL
- NO BUB PAD WORK (ISSUED PROHIBITION)

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	2		
SEMI-SKILLED	1		
COMMON	2		
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Rain / wet

.31"

HIGH TEMP:

87

LOW TEMP:

73

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

4.5

DATE:

7/2/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

*No work
July 4th*

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	9		
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES	0		

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:		DAILY RAINFALL:	VISITORS:
		.01"	
HIGH TEMP:	81	LOW TEMP:	73

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):	
--	--

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).	Y N or N/A	Remarks:
	Y	

PROJECT MGR. IN CHARGE: BM	CONTRACT NO.:	PROJECT NAME: SRC Pace School A
--------------------------------------	---------------	---

INSPECTOR:	CONTRACT COMPLETION DATE: 7/5/21	NUMBER OF HOURS: 8	DATE: 7/5/21
------------	-------------------------------------	-----------------------	-----------------



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- TOO WET TO WORK BLUE / AD
- EROSION CONTROL / SECT FENCE
- MID ONSITE DET

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	2		
SEMI-SKILLED	2		
COMMON	1		
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER			VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Rain / wet

.34"

HIGH TEMP:

83

LOW TEMP:

12

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:


7/25/21

NUMBER OF HOURS:

4.5

DATE:

7/6/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Pond Excavated
- Bldg PAD Embankment

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	3		
SKILLED	3		
SEMI-SKILLED	2		
COMMON	1		
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)
	curbway / road		

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

cloudy / rain

.17"

HIGH TEMP:

87

LOW TEMP:

73

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/28/21

NUMBER OF HOURS:

9

DATE:

7/7/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Pond Excavation
- Bridge Pad Reinforcement
- Storm Drain / Box / Pipe

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	3		
SKILLED	3		
SEMI-SKILLED	2		
COMMON	1		
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER	✓		MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Cloudy / rain

.02"

HIGH TEMP:

89

LOW TEMP:

72

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

10

DATE:

7/8/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Subsewer Replacement Pond
- Embankment @ Bore. Pond

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	3		
SKILLED	3		
SEMI-SKILLED	2		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Cloudy / Rain

.35"

HIGH TEMP:

88

LOW TEMP:

72

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

8

DATE:

7/9/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

Reared Property
Blow Pad Embankment

7/11 1.91' Pave

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

WET / RAIN

.51"

HIGH TEMP:

89

LOW TEMP:

72

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

0

DATE:

7/10/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Fix frozen columns
- Fix westwrt

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	1		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL			✓ WATERS TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER			✓ VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

wet / rainy

.36"

7/11 1.41" rain

HIGH TEMP:

88

LOW TEMP:

71

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

DATE:

7/12/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- SAND CHAINING
- SITE WET / UNABLE TO DUMP PAD

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	2		
SKILLED	1		
SEMI-SKILLED	3		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP		✓	WELLPOINT SYSTEM			
✓		DOZER	✓		MOTOR GRADER			VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

cloudy

φ

HIGH TEMP:

89

LOW TEMP:

70

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

8

DATE:

7/30/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Blue Pad Gradients
- Sand Offway

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	3		
SEMI-SKILLED	2		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)
	FAIR / away		

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:		DAILY RAINFALL:	VISITORS:
		0	
HIGH TEMP:	91	LOW TEMP:	71

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):	
--	--

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).	Y N or N/A	Remarks:
	Y	

PROJECT MGR. IN CHARGE: BM	CONTRACT NO.:	PROJECT NAME: SRC Pace School A
-------------------------------	---------------	------------------------------------

INSPECTOR:	CONTRACT COMPLETION DATE:	NUMBER OF HOURS:	DATE:
	7/25/21	9.5	7/14/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- FINE GRADE BUREAU PAD
- SAND CANYON

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	2		
SKILLED	3		
SEMI-SKILLED	2		
COMMON	2		
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER	✓		MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

overcast / wind / cloudy

.13"

HIGH TEMP:

91

LOW TEMP:

72

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

9

DATE:

7/1/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- STOPPED Hauling SAND CHIMNEY MATERIAL 11AM
- REPAIR/CHECK EROSION CONTROLS

50% work day

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	1		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Rain / overcast

1.23"

HIGH TEMP:

87

LOW TEMP:

72

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

5

DATE:

7/16/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

No work
Previous Rain/Wet
Event

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	0		
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Rain/Wet Previous Rain Event

0

HIGH TEMP:

88

LOW TEMP:

72

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

0

DATE:

7/17/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY'S ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Bw6 PAD FINE GRADING
- SAND CUTTING

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELL POINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Rain / overcast / wet

.33"

HIGH TEMP:

85

LOW TEMP:

73

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

9.5

DATE:

7/19/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- SAND CHAINWAY
- FINE GRADING @ BLOW. PAD

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Partly overcast

.05"

HIGH TEMP:

LOW TEMP:

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

9.5

DATE:

7/26/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

SAND CEMENT

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

cloudy / rain

.15"

HIGH TEMP:

88

LOW TEMP:

73

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

9.5

DATE:

7/21/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- SAND CEMENT
- GRADING @ INLETS

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	3		
SKILLED	3		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Clear / Hot

0

HIGH TEMP:

93

LOW TEMP:

76

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

9

DATE:

7/22/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- SAND CEMENTING
- GRADING @ THURTS

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Foggy / cloudy

DAILY RAINFALL:

0

VISITORS:

HIGH TEMP:

93

LOW TEMP:

77

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

9

DATE:

7/23/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

*Rain out
No work*

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	0		
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES	0		

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Rain

.88"

HIGH TEMP:

90

LOW TEMP:

74

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

0

DATE:

7/24/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- SAND CEMENT

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	1		
SKILLED	3		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER	✓		MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Fair / cloudy

0

HIGH TEMP:

95

LOW TEMP:

75

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

10

DATE:

7/26/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- Erosion control repairs / structures
- Grading
- Sand chimney (shut down @ lunch)

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER	✓		MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

HOT TAKEN READ

2.25"

HIGH TEMP:

94

LOW TEMP:

95

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

5

DATE:

7/27/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- FILLED IN WASHOUTS
- STRAIGHTENED SILE FENCE

NO WORK ON CONTRACTORS ITEM (SAND CARRYWAY)

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

WET / RAIN

DAILY RAINFALL:

.32"

VISITORS:

HIGH TEMP:

92

LOW TEMP:

74

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

3

DATE:

7/28/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

SITE WET / RAIN
 NO SAND CURBING WORK
 REP REP INSPECTION

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

RAIN WET

.69" RAIN

HIGH TEMP:

95

LOW TEMP:

73

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):Sediment and Erosion Control Practices and Devices are in place and
Functioning in accordance with the site Storm Water Management Plan
(SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

8

DATE:

7/29/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

*Rap RAP only
Reconcrete Pond slopes
Site wet
No sand chimney inspection!*

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓	✓	DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

*Rain / wet**.01"*

HIGH TEMP:

94

LOW TEMP:

*77*REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:


7/25/21

NUMBER OF HOURS:

8

DATE:

7/30/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

No work
Panhandle

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	9		
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES	0		

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

HIGH TEMP:

94

LOW TEMP:

73

.50"

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):Sediment and Erosion Control Practices and Devices are in place and
Functioning in accordance with the site Storm Water Management Plan
(SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

0

DATE:

7/31/21

Adverse Weather Data - Panhandle Grading & Paving, Inc.

Project: PACE School A		Location: Milton, FL		
Month: August		Year: 2021	SRC School Board	
Day	Type of Adverse Weather	Scheduled Work (Y/N)	Actual Delay (Y/N)	Critical Path Activities Delayed**
1		N	N	
2		Y	Y	.32" Rain, Water in Pond, regrading site. Wet
3		Y	Y	.01" Rain, Water in Pond, regrading site. Wet
4		Y	Y	.35" Rain, Water in Pond, regrading site. Wet
5		Y	Y	Previous Rain Event, Unable to work Chimney.
6		Y	N	
7		Y	N	
8		N	N	
9		Y	N	.73" Rain
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
31				
Days of Actual Delay:			4	**List specific activities delayed for more than 50%
Monthly Anticipated Value per 00073 2 B		6		Complete at End of July
		8/10/21		BRAD McLAUGHLIN PM Name and Title
		Date		

Search Locations

Log In Obs...



Popular Cities

San Francisco, CA
59 °F Cloudy
(/weather/us/ca/san-francisco/37.78,-122.42)

Manhattan, NY
88 °F Mostly Cloudy
(/weather/us/ny/manhattan/40.76,-74.00)

Schiller Park, IL (60176)
86 °F Cloudy
(/weather/us/il/schiller-park/41.95,-87.88)

Elev 206 ft, 30.70 °N, 87.18 °W

SRCEM Futbol Club WeatherSTEM - KFLWALLA2 ●

FORECAST FOR WALLACE, FL (/WEATHER/US/FL/MILTON/KFLWALLA2)

Station Summary

Online(updated 2 minutes ago)

CURRENT CONDITIONS

MAP



89.3 °F

Feels Like 100.8 °

DEWPOINT

76.0 °F

PRESSURE

30.21 in

PRECIP ACCUM

0.00 in



WIND & GUST

0.0 / -mph

PRECIP RATE


0.00 in/hr

HUMIDITY

65 %

UV

6



lat=30.699873&lon=-87.184768&zoom=13&tl.play=0&tl.spd=2&groupSevere=1&groupHurricane=1

PWS CURRENT CONDITIONS

TEMPERATURE



WIND



PRESSURE



CURRENT
89°

DEWPOINT

76.0 °F

HUMIDITY

65 %



WIND FROM

ENE

GUST

-

CURRENT

30.21 in

PRECIPITATION



UV



SOLAR RADIATION



PRECIP RATE

0.00 in/hr

PRECIP TOTAL


0.00 in



CURRENT UV

6

UV RISK



CURRENT

902.00 watts/m²

ASSOCIATED WEBCAM

THERE IS NO ASSOCIATED WEBCAM WITH
THIS STATION

Weather History for KFLWALLA2

Monthly Mode

August

2021

View

Next

Previous

Summary

August 1, 2021 - August 31, 2021

	High	Low	Average
Temperature	95.4 °F	72.3 °F	80.1 °F
Dew Point	78.0 °F	63.0 °F	70.7 °F
Humidity	89 %	41 %	74 %
Precipitation	1.41 in	1.41" August	--
	High	Low	Average
Wind Speed	27.0 mph	0.0 mph	1.5 mph
Wind Gust	--	--	0.0 mph
Wind Direction	--	--	South
Pressure	30.22 in	29.91 in	--

Graph

Table

August 1, 2021 - August 31, 2021

Date	Temperature			Dew Point			Humidity			Speed			Pressure		Precip. Accum.
	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Low	Sum
8/1/2021	95.4 °F	82.7 °F	73.6 °F	76.0 °F	71.4 °F	65.0 °F	87 %	70 %	41 %	12.0 mph	3.1 mph	0.0 mph	30.05 in	29.94 in	0.00 in
8/2/2021	92.0 °F	79.5 °F	72.6 °F	75.0 °F	70.8 °F	64.0 °F	87 %	76 %	47 %	27.0 mph	1.8 mph	0.0 mph	30.03 in	29.93 in	0.32 in
8/3/2021	86.2 °F	78.1 °F	72.3 °F	75.0 °F	71.8 °F	69.0 °F	89 %	81 %	67 %	10.0 mph	1.3 mph	0.0 mph	29.98 in	29.91 in	0.01 in
8/4/2021	87.4 °F	77.7 °F	73.4 °F	76.0 °F	71.8 °F	69.0 °F	88 %	82 %	63 %	8.0 mph	1.3 mph	0.0 mph	30.01 in	29.92 in	0.35 in
8/5/2021	89.3 °F	79.4 °F	72.5 °F	75.0 °F	69.1 °F	64.0 °F	88 %	73 %	44 %	12.0 mph	2.3 mph	0.0 mph	30.09 in	29.99 in	0.00 in
8/6/2021	90.4 °F	80.5 °F	73.8 °F	70.0 °F	66.6 °F	63.0 °F	75 %	64 %	42 %	10.0 mph	1.6 mph	0.0 mph	30.13 in	30.03 in	0.00 in
8/7/2021	90.4 °F	81.0 °F	72.4 °F	73.0 °F	69.0 °F	64.0 °F	88 %	68 %	43 %	11.0 mph	1.7 mph	0.0 mph	30.11 in	30.03 in	0.00 in
8/8/2021	92.6 °F	81.9 °F	73.5 °F	76.0 °F	70.7 °F	65.0 °F	88 %	70 %	42 %	9.0 mph	1.0 mph	0.0 mph	30.11 in	30.02 in	0.00 in
8/9/2021	91.5 °F	81.9 °F	75.3 °F	76.0 °F	72.1 °F	69.0 °F	88 %	73 %	49 %	11.0 mph	0.9 mph	0.0 mph	30.16 in	30.07 in	0.73 in
8/10/2021	88.8 °F	78.7 °F	74.8 °F	78.0 °F	73.4 °F	71.0 °F	89 %	84 %	63 %	0.0 mph	0.0 mph	0.0 mph	30.22 in	30.12 in	0.00 in

[Our Apps \(/download\)](#)

[About Us \(/about/our-company\)](#)

[Contact \(/about/contact-us\)](#)

[Careers \(/http://hm.biz/Bd4d3aw\)](#)

[PWS Network \(/pws/overview\)](#)

[WunderMap \(/wundermap\)](#)

[Feedback & Support \(/https://www.wunderground.com/feedback\)](#)

[Terms of Use \(/company/legal\)](#)

[Privacy Policy \(/company/privacy-policy\)](#)

[Accessibility Statement \(/accessibility-statement\)](#)

[AdChoices \(/company/ad-choices\)](#)

[Data Vendors \(/data-vendors\)](#)



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

GRADED FOR SOD ONLY.

UNABLE TO WORK ON CHANNEL

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

cloudy / Rain

DAILY RAINFALL:

VISITORS:

HIGH TEMP:

92

LOW TEMP:

73

.32" →
→ some rainRAIN
Gauge 1/2"REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):Sediment and Erosion Control Practices and Devices are in place and
Functioning in accordance with the site Storm Water Management Plan
(SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:

BM

CONTRACT NO.:

PROJECT NAME:

SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

8

DATE:

8/2/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

Grassed Pond slopes only
NO SAND CHIMNEY WORK.

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

wet / away

DAILY RAINFALL:

.01"

VISITORS:

HIGH TEMP:

86

LOW TEMP:

72

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

4

DATE:

8/3/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

NO. WORK

SITE TOO WET

CUTBACK ON 305 ONLY

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	9		
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES	0		

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

WET / RAIN

.35" / RAIN

HIGH TEMP:

87

LOW TEMP:

74

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

0

DATE:

8/4/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- GRADALL FOR 800 / SCAPES
- WATER AND PUMP / WET, NO SAND CEMENTARY WORK

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	2		
SKILLED	3		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Cloudy / Hot

Ø

HIGH TEMP:

89

LOW TEMP:

73

REMARKS (INCLUDE SAFETY/ENVIRONMENTAL COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

9.5

DATE:

8/5/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- SAND CHIMNEY
- GRADABLE ROAD SCAPES
- SOD REINFORCEMENT

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	2		
SKILLED	3		
SEMI-SKILLED	2		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

cloudy / overcast

Ø

HIGH TEMP:

91

LOW TEMP:

74

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):Sediment and Erosion Control Practices and Devices are in place and
Functioning in accordance with the site Storm Water Management Plan
(SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

9

DATE:

8/6/21



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- SAND CEMENT
- SOD INSTALLATION

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	3		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Cloudy

0

HIGH TEMP:

90

LOW TEMP:

13

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

8

DATE:

8/7/21

Daily Report of Construction



DESCRIPTION OF WORK

REPORT ACTUAL QTY's ON SEPARATE SHEET IF APPLICABLE (DAILY)

- SAND CHAINING
- GRADABLE POND SLOPES

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading & Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN	2		
SKILLED	3		
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER	✓		EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER	✓		MOTOR GRADER			VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER			Milling Machine			

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Rain

DAILY RAINFALL:

.13"

VISITORS:

HIGH TEMP:

92

LOW TEMP:

75

REMARKS (INCLUDE
SAFETY/ENVIRONMENTAL
COMMENTS):

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks:

PROJECT MGR. IN CHARGE:
BM

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/25/21

NUMBER OF HOURS:

10

DATE:

8/9/21