

School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
10-05-2021  
9:00 A.M.  
Canal Street



Destin  
Tallahassee  
Pensacola  
Panama City  
Panama City Beach

**Change Orders – Requesting approval**

- **East Bay Covered PE Building**  
A.E. New Jr., Inc. Four (4) day extension of time due to weather.

**Final Construction Payments / Fees – None at this time**

**Recommendations / Status of Projects**

**East Bay K8 School**

- Contractor is completing final punch list items and warranty items as required on weekends and after school.
- Additional fencing to has started.
- Test and Balance and Commissioning of Mechanical system is ongoing.

**PE Building at East Bay K-8**

- Roof purlins are installed, roof panel installation is in progress.
- Gutter installation is in progress.
- Windows are installed.
- Site work and site utilities are in progress.
- Sidewalks are in progress.

**School A K8 School**

- Layout and excavation for building wing F foundation is in progress.
- Rebar installation at chiller pad in progress.
- Fire line installation in progress
- Underground conduit being laid for transformer pad at Chiller yard.
- Ground Breaking Ceremony scheduled for October 4, 2021

**Construction Bids – None at this time**