



ENGINEERS

SURVEYORS

PLANNERS

September 27, 2021

Jennifer Northrop
Accountant III, Administrative Services
Santa Rosa County School District
6544 Firehouse Road
Milton, FL 32570
(850) 983-5598

Re: Wallace Lake K-8 August 2021 Weather Letter Review

Dear Ms. Northrop,

We have reviewed Panhandle Grading and Paving's (PGP) July Weather Letter time extension request for three (3) additional days for this month and concur with their request. Based on our observations, the weather data provided by PGP and PGP's effort to mitigate the water onsite (e.g., sealed backfill areas with smooth drum roller and excavated temporary ditches to drain water away from building pads), we believe their request to be reasonable.

If you have any questions regarding this review, you can contact me by phone on my cell phone at 205.886.8036, or by email at cgarrett@mckimcreed.com

Regards,

Christopher Garrett, P.E.

Senior Construction Administrator

1206 North Palafox Street

Pensacola, FL 32501

850.994.9503

www.mckimcreed.com



PANHANDLE GRADING AND PAVING, Inc.
2665 SOLO DOS FAMILIAS
PENSACOLA, FL 32534
(850) 478-5250

September 16th, 2021

McKim & Creed
1206 N. Palafox St.
Pensacola, Florida 3250

Attn: Patrick Jehle, Jr., P.E.

Re: Request for Contract Time Extension Monthly Billing August / September Period
New Pace School A – Santa Rosa County School Board (Weather Letter)

Dear Mr. Jehle,

Attached is Panhandle Grading and Paving, Inc.'s July billing to include the monthly weather reporting as required for the months of July, and partial August. The inclement weather impacted the controlling items of work for at least 50% of the normal work-day. Below is a summary of the impacts:

Allotted daily amount per section 00073-1:

Actual Days:

August 06 Days


August 09 Days (+3)

(3) each day's above August anticipated weather events per specifications is requested for the time extension. The current substantial completion date of July 18, 2021, and final completion date of August 3rd, 2021, will be increased by 3 EA. calendar days.

Attached herein, is our monthly / daily reporting that shows the type of adverse weather, scheduled work-day listing, and the critical path activities that were delayed. Also included is the amount of rain received in our rain gauge onsite, to include supporting documentation from the nearest NOAA reporting station, that illustrates rain was also recorded at other areas near the project location.

After you have had a chance to review, please let me know of any issues or concerns that you may have, or if further information is requested that I can provide under separate cover. If there are no issues, kindly issue a time extension at your convenience.

Respectfully,
Panhandle Grading & Paving, Inc.


Brad McLaughlin
Project Manager

Adverse Weather Data - Panhandle Grading & Paving, Inc.				
Project: PACE School A		Location: Milton, FL		
Month: August		Year: 2021	SRC School Board	
Day	Type of Adverse Weather	Scheduled Work (Y/N)	Actual Delay (Y/N)	Critical Path Activities Delayed**
1		N	N	
2		Y	Y	.32" Rain, Water in Pond, regrading site. Wet
3		Y	Y	.01" Rain, Water in Pond, regrading site. Wet
4		Y	Y	.35" Rain, Water in Pond, regrading site. Wet
5		Y	Y	Previous Rain Event, Unable to work Chimney.
6		Y	N	
7		Y	N	
8		N	N	
9		Y	N	.73" Rain
10		Y	Y	0.52 Rain / Thunderstorm / Site Grading / Fence
11		Y	Y	0.08 Rain / Final Grading/ Sod Farm / Fence
12		Y	Y	0.05 Rain / Rinal Grading / Sod Farm / Fence
13		Y	N	
14		Y	Y	0.85 Rain / Thunderstorm / Fence
15		N	Y	0.05 Rain Fence
16		Y	N	
17		Y	N	
18		Y	N	
19		Y	N	.01" Rain
20		Y	N	0.14" Rain
21		Y	N	
22		N	N	
23		Y	N	0.29" Rain
24				0.1" Rain
25				
26				0.01 Rain
27				0.01 Rain
28				
29				1.18 Rain
30				2.0" Rain
31				0.21" Rain
Days of Actual Delay:			9	**List specific activities delayed for more than 50%
Monthly Anticipated Value per 00073 2 B		6		3
		9/16/21		BRAD McLAUGHLIN PM
		Date	Name and Title	

THERE IS NO ASSOCIATED WEBCAM WITH
THIS STATION

Weather History for KFLWALLA2

Monthly Mode

August

2021

View

Next

Previous

Summary

August 1, 2021 - August 31, 2021

	High	Low	Average
Temperature	95.7 °F	69.8 °F	79.8 °F
Dew Point	78.0 °F	62.0 °F	70.7 °F
Humidity	89 %	38 %	75 %
Precipitation	5.93 in	--	--
	High	Low	Average
Wind Speed	27.0 mph	0.0 mph	2.5 mph
Wind Gust	--	--	0.0 mph
Wind Direction	--	--	SE
Pressure	30.22 in	29.73 in	--

Graph

Table

August 1, 2021 - August 31, 2021

Date	Temperature			Dew Point			Humidity			Speed			Pressure		Precip. Accum.
	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Avg	Low	High	Low	Sum
8/1/2021	95.4 °F	82.7 °F	73.6 °F	76.0 °F	71.4 °F	65.0 °F	87 %	70 %	41 %	12.0 mph	3.1 mph	0.0 mph	30.05 in	29.94 in	0.00 in
8/2/2021	92.0 °F	70.5 °F	72.6 °F	75.0 °F	70.8 °F	64.0 °F	87 %	76 %	47 %	27.0 mph	1.8 mph	0.0 mph	30.03 in	29.93 in	0.32 in
8/3/2021	86.2 °F	78.1 °F	72.3 °F	75.0 °F	71.8 °F	69.0 °F	89 %	81 %	67 %	10.0 mph	1.3 mph	0.0 mph	29.98 in	29.91 in	0.01 in
8/4/2021	87.4 °F	77.7 °F	73.4 °F	76.0 °F	71.8 °F	69.0 °F	88 %	82 %	63 %	8.0 mph	1.3 mph	0.0 mph	30.01 in	29.92 in	0.35 in
8/5/2021	89.3 °F	79.4 °F	72.5 °F	76.0 °F	69.1 °F	64.0 °F	88 %	73 %	44 %	12.0 mph	2.3 mph	0.0 mph	30.09 in	29.99 in	0.00 in
8/6/2021	88.4 °F	80.5 °F	73.8 °F	76.0 °F	68.0 °F	63.0 °F	75 %	64 %	42 %	16.0 mph	1.8 mph	0.0 mph	30.15 in	30.03 in	0.00 in
8/7/2021	88.4 °F	81.0 °F	72.4 °F	73.0 °F	69.0 °F	64.0 °F	88 %	69 %	43 %	11.0 mph	1.7 mph	0.0 mph	30.11 in	30.03 in	0.00 in
8/8/2021	92.6 °F	81.9 °F	73.5 °F	76.0 °F	70.7 °F	65.0 °F	88 %	70 %	42 %	9.0 mph	1.0 mph	0.0 mph	30.11 in	30.02 in	0.00 in
8/9/2021	91.5 °F	81.9 °F	75.3 °F	76.0 °F	72.1 °F	69.0 °F	88 %	73 %	49 %	11.0 mph	0.9 mph	0.0 mph	30.16 in	30.07 in	0.73 in
8/10/2021	95.7 °F	82.2 °F	70.1 °F	78.0 °F	71.4 °F	62.0 °F	89 %	72 %	38 %	9.0 mph	0.4 mph	0.0 mph	30.22 in	30.10 in	0.52 in
8/11/2021	87.9 °F	78.8 °F	71.2 °F	77.0 °F	71.4 °F	67.0 °F	88 %	78 %	63 %	14.0 mph	1.9 mph	0.0 mph	30.20 in	30.09 in	0.06 in
8/12/2021	87.9 °F	77.4 °F	72.0 °F	75.0 °F	69.0 °F	67.0 °F	86 %	78 %	63 %	12.0 mph	1.7 mph	0.0 mph	30.21 in	30.08 in	0.05 in
8/13/2021	93.7 °F	81.0 °F	72.0 °F	76.0 °F	69.9 °F	66.0 °F	88 %	71 %	45 %	7.0 mph	1.3 mph	0.0 mph	30.20 in	30.09 in	0.00 in
8/14/2021	93.3 °F	80.1 °F	72.5 °F	73.0 °F	69.5 °F	64.0 °F	87 %	72 %	43 %	15.0 mph	1.7 mph	0.0 mph	30.15 in	30.02 in	0.86 in
8/15/2021	88.9 °F	78.5 °F	71.3 °F	74.0 °F	70.4 °F	68.0 °F	88 %	77 %	58 %	10.0 mph	2.1 mph	0.0 mph	30.08 in	29.97 in	0.95 in
8/16/2021	82.8 °F	75.9 °F	72.5 °F	72.0 °F	69.0 °F	66.0 °F	87 %	79 %	66 %	8.0 mph	2.0 mph	0.0 mph	29.98 in	29.84 in	0.63 in
8/17/2021	92.4 °F	79.7 °F	69.8 °F	72.0 °F	68.3 °F	65.0 °F	87 %	70 %	43 %	11.0 mph	2.7 mph	0.0 mph	30.04 in	29.87 in	0.60 in
8/18/2021	86.8 °F	82.1 °F	73.8 °F	76.0 °F	72.4 °F	68.0 °F	88 %	73 %	59 %	12.0 mph	2.8 mph	0.0 mph	30.15 in	30.03 in	0.00 in
8/19/2021	90.9 °F	82.3 °F	74.6 °F	77.0 °F	73.1 °F	70.0 °F	88 %	74 %	67 %	13.0 mph	2.5 mph	0.0 mph	30.14 in	30.04 in	0.01 in
8/20/2021	90.3 °F	77.6 °F	74.4 °F	77.0 °F	71.9 °F	68.0 °F	88 %	83 %	60 %	15.0 mph	1.4 mph	0.0 mph	30.05 in	29.96 in	0.14 in
8/21/2021	90.2 °F	79.6 °F	72.4 °F	78.0 °F	72.0 °F	68.0 °F	88 %	78 %	59 %	13.0 mph	2.5 mph	0.0 mph	30.02 in	29.94 in	0.01 in
8/22/2021	92.9 °F	83.2 °F	74.1 °F	75.0 °F	70.8 °F	66.0 °F	87 %	68 %	42 %	10.0 mph	3.8 mph	0.0 mph	30.04 in	29.93 in	0.00 in
8/23/2021	91.5 °F	79.7 °F	74.1 °F	75.0 °F	70.3 °F	65.0 °F	84 %	73 %	65 %	8.0 mph	2.2 mph	0.0 mph	30.03 in	29.93 in	0.29 in
8/24/2021	94.5 °F	81.2 °F	74.8 °F	75.0 °F	70.0 °F	69.0 °F	87 %	72 %	46 %	10.0 mph	1.5 mph	0.0 mph	30.02 in	29.95 in	0.10 in
8/28/2021	89.2 °F	79.5 °F	75.4 °F	78.0 °F	73.3 °F	71.0 °F	88 %	81 %	65 %	20.0 mph	2.0 mph	0.0 mph	30.00 in	30.01 in	0.00 in

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

SOD-Grading only
Chimney (unable to work)

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED			
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE			FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB: <i>Rain</i>	DAILY RAINFALL: <i>.30"</i>	VISITORS:
--	--------------------------------	-----------

HIGH TEMP: ° <i>90</i>	LOW TEMP: ° <i>72</i>	
------------------------	-----------------------	--

REMARKS:	
----------	--

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).	Y N or N/A <i>Y</i>	Remarks.
---	------------------------	----------

PROJECT MGR. IN CHARGE: BRAD MCLAUGHLIN	CONTRACT NO.:	PROJECT NAME: SRC Pace School A
---	---------------	---

INSPECTOR:	CONTRACT COMPLETION DATE: <i>7/31/21</i>	NUMBER OF HOURS:	DATE: <i>8/2/21</i>
------------	---	------------------	------------------------

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- Sub-Grading only
- curbing (curbs to work)

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

overcast

DAILY RAINFALL:

.01"

VISITORS:

HIGH TEMP: °

86

LOW TEMP: °

73

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/3/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- Sod Gradients @ Slopes
- curbing (over) no man

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓	✓	DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Rain

DAILY RAINFALL:

.38"

VISITORS:

HIGH TEMP: °

93

LOW TEMP: °

74

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/4/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- Reassemble Slopes From Road
- Recovery

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT.			
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Clear

DAILY RAINFALL:

0

VISITORS:

HIGH TEMP: °

89

LOW TEMP: °

73

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/5/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- Cemetery (Hawkins) Placement

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED	2		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

CLEAR

DAILY RAINFALL:

0

VISITORS:

HIGH TEMP: °

91

LOW TEMP: °

73

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/6/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- RECONSTRUCT RIDE PAD DUE TO RASH
- SAND CURBNEY

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	2		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER	✓		VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

CLEAR

DAILY RAINFALL:

0

VISITORS:

HIGH TEMP: °

91

LOW TEMP: °

72

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/7/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- CHIMNEY
 - RECESSED POOL SLOPES
 - SEED & MULCH
 - CHIMNEY COMPLETE
 - SOO
 - PEAK

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE	✓		FRONT END LOADER	✓		TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
✓		DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
✓		DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Rain

DAILY RAINFALL:

.73"

VISITORS:

HIGH TEMP: °

92

LOW TEMP: °

75

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/3/21

NUMBER OF HOURS:

DATE:

8/9/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

no work

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Rain

DAILY RAINFALL:

.52"

VISITORS:

HIGH TEMP: °

95

LOW TEMP: °

70

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/10/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

"no work"

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	0		
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER			MOTOR GRADER			VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Rain / overcast

DAILY RAINFALL:

.06"

VISITORS:

HIGH TEMP: °

98

LOW TEMP: °

71

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/3/21

NUMBER OF HOURS:

DATE:

8/11/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- CATCH FLOWSON CONTROLS
- SOD FROM SANITATED
- FENCE

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED			
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER			MOTOR GRADER			VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Rain / overcast

DAILY RAINFALL:

.05"

VISITORS:

HIGH TEMP: °

87

LOW TEMP: °

72

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/12/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

*Final Gravel/54M
Fence*

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN			
SKILLED	1		
SEMI-SKILLED	3		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB: <i>clear</i>	DAILY RAINFALL: <i>0</i>	VISITORS:
---	-----------------------------	-----------

HIGH TEMP: °	<i>93</i>	LOW TEMP: °	<i>72</i>		
--------------	-----------	-------------	-----------	--	--

REMARKS:		
----------	--	--

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).	Y N or N/A <i>Y</i>	Remarks.
---	------------------------	----------

PROJECT MGR. IN CHARGE: BRAD MCLAUGHLIN	CONTRACT NO.:	PROJECT NAME: SRC Pace School A
---	---------------	---

INSPECTOR:	CONTRACT COMPLETION DATE: <i>7/31/21</i>	NUMBER OF HOURS:	DATE: <i>8/13/21</i>
------------	---	------------------	-------------------------

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- Fence
- Skm complete

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	1		
SEMI-SKILLED	2		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER			MOTOR GRADER			VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

overcast / clear

DAILY RAINFALL:

0.03" rain

VISITORS:

HIGH TEMP: °

LOW TEMP: °

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

NUMBER OF HOURS:

DATE:

8/16/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

*Fence
"flowback" Please remove*

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT	1		
FOREMAN			
SKILLED			
SEMI-SKILLED			
COMMON			
TRAINEES	1		

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

VISITORS:

Hot / overcast & clear

0.05"

HIGH TEMP: °

93

LOW TEMP: °

73

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/14/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

Fence

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER			TRACK HOE			
		CONCRETE SAW			GRADALL			WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
		DOZER			MOTOR GRADER			VIBRATORY ROLLER			
		DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

overcast

DAILY RAINFALL:

0.63"

VISITORS:

HIGH TEMP: °

82

LOW TEMP: °

73

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/6/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

Fence

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP		✓	WELLPOINT SYSTEM			
	✓	DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

DAILY RAINFALL:

0

VISITORS:

HIGH TEMP: °

92

LOW TEMP: °

70

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

9/17/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

Fence

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE		✓	FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Clear

DAILY RAINFALL:

0

VISITORS:

HIGH TEMP: °

89

LOW TEMP: °

73

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/10/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

Fence

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE			FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER			MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Clear

DAILY RAINFALL:

0

VISITORS:

HIGH TEMP: °

90

LOW TEMP: °

75

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/17/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

*- Fence - Repair ^{SECT} Fence Line AFTER
Punch List from Bldg GC*

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER		✓	MOTOR GRADER		✓	VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:	DAILY RAINFALL:	VISITORS:
<i>Partly overcast</i>	<i>1/4"</i>	

HIGH TEMP: °	<i>90</i>	LOW TEMP: °	<i>75</i>	
--------------	-----------	-------------	-----------	--

REMARKS:	
----------	--

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).	Y N or N/A	Remarks.
	<i>Y</i>	

PROJECT MGR. IN CHARGE: BRAD MCLAUGHLIN	CONTRACT NO.:	PROJECT NAME: SRC Pace School A
---	---------------	---

INSPECTOR:	CONTRACT COMPLETION DATE: <i>11/31/21</i>	NUMBER OF HOURS:	DATE: <i>8/20/21</i>
------------	--	------------------	-------------------------

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- *PURCHASE LIST FOR STEEL FENCE BY BUD G.C.*
- *FENCE*

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	2		
SEMI-SKILLED	1		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
	✓	BACKHOE	✓		FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP			WELLPOINT SYSTEM			
	✓	DOZER		✓	MOTOR GRADER			VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB:

Part

DAILY RAINFALL:

.21"

VISITORS:

HIGH TEMP: °

88

LOW TEMP: °

75

REMARKS:

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).

Y N or N/A

Y

Remarks.

PROJECT MGR. IN CHARGE:
BRAD MCLAUGHLIN

CONTRACT NO.:

PROJECT NAME:
SRC Pace School A

INSPECTOR:

CONTRACT COMPLETION DATE:

7/31/21

NUMBER OF HOURS:

DATE:

8/21/21

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

8/23
 Power cast
 for steel fence
 fence

ENGINEER OF RECORD: McKim & Creed

CONTRACTOR: Panhandle Grading and Paving, Inc.

PERSONNEL	#	MATERIALS RECEIVED	UTILITY CONFLICT
SUPT			
FOREMAN	1		
SKILLED	3		
SEMI-SKILLED	2		
COMMON			
TRAINEES			

A	I	EQUIPMENT	A	I	ACTIVE/IDLE	A	I	EQUIPMENT	A	I	ACTIVE/IDLE
		ASPHALT PAVER			EARTH MOVER			TRAFFIC ROLLER			
		BACKHOE			FRONT END LOADER		✓	TRACK HOE			
		CONCRETE SAW			GRADALL		✓	WATER TRUCK			
		CONCRETE VIBRATOR			MECHANICAL TAMP		✓	WELLPOINT SYSTEM			
	✓	DOZER			MOTOR GRADER			VIBRATORY ROLLER			
	✓	DUMP TRUCK			STEEL ROLLER						

CONTRACT QUANTITY INCREASES

ITEM NO	DESCRIPTION	QUANTITY	REMARKS & CALCULATIONS (ATTACH SKETCHES)

DESCRIBE WEATHER/EFFECTS OF WEATHER ON THE JOB: <div style="text-align: center;">Rain</div>	DAILY RAINFALL: <div style="text-align: center;">.29"</div>	VISITORS:
--	--	-----------

HIGH TEMP: °	92	LOW TEMP: °	74		
--------------	----	-------------	----	--	--

REMARKS:		
----------	--	--

Sediment and Erosion Control Practices and Devices are in place and Functioning in accordance with the site Storm Water Management Plan (SWMP/SWPPP).	Y N or N/A <div style="text-align: center;">Y</div>	Remarks.
---	--	----------

PROJECT MGR. IN CHARGE: BRAD MCLAUGHLIN	CONTRACT NO.:	PROJECT NAME: SRC Pace School A
--	---------------	------------------------------------

INSPECTOR:	CONTRACT COMPLETION DATE: <div style="text-align: center;">7/31/21</div>	NUMBER OF HOURS:	DATE: <div style="text-align: center;">8/23/21</div>
------------	---	------------------	---