

HOLLEY NAVARRE INT.- 4 CLASSROOM ADDTN						Total Savings Thus Far:		\$	17,656.48	
						Less savings per paying w/in terms:				-
						Tax Savings Thus Far to be Deducted from Contract:		\$	17,656.48	
R D WARD CONSTRUCTION										
Original Contract Amount						\$ 980,000.00				
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms	
10/10/12	05/15/12	699881	A & S ICF WALL SYSTEMS	424		12,007.65	720.46	25.00		
11/29/12	11/27/12	699936	AIR TECH	2123853		47,755.00	2,865.30	25.00		
02/01/13	01/15/13			2130103		2,500.00	150.00			
	01/30/13			2130322		1,655.00	99.30			
01/04/13	12/12/12	697992	BILL BURCH	5960		2,723.00	163.38	13.62		
						1,038.00	62.28	5.19		
07/13/12	06/29/12	698220	BLOCK USA	9424045186		2,863.96	171.84	14.32		
08/20/12	08/07/12			9424312309		2,152.71	129.16	10.68		
09/12/12	08/16/12			9424384533		376.74	22.60			
09/18/12	09/10/12			9424545366		643.02	38.58			
	09/11/12			9424558564		1,964.86	117.89			
11/07/12	10/18/12			9424833658		2,255.32	135.32			
	10/29/12			9424906973		2,361.03	141.66			
	10/30/12			9424919996		2,163.09	129.79			
11/14/12	11/01/12			9424940325		616.36	36.98			
	11/05/12			9424957475	A	417.76	25.07			
11/26/12	11/06/12			9424960579		102.10	6.13			
	11/08/12			9424982156		840.38	50.42			
12/05/12	11/26/12			9425087503		457.30	27.44			
01/04/13	12/11/12			9425159337		236.41	14.18			
	12/11/12			9425191645		218.48	13.11			
02/13/13	11/05/12		correction, inv amt s/b \$419.76	9424957475	A	2.00	0.12			
01/16/13	01/07/13	698640	GENERAL COMMUNICATIONS	13003		4,000.00	240.00	20.00		
02/28/13				13010		4,062.00	243.72	5.00		
02/26/13	01/15/13	698638	GORMAN			5,003.07	300.18	25.00		
01/04/13	12/30/12	698074	KD SPECIALTY	2851		5,665.00	339.90	25.00		
10/10/12	09/27/12	697988	MATHES	98997-00		1,862.09	111.73	9.31		
	09/27/12			99225-00		634.03	38.04	3.17		
	09/27/12			99232-00		1,958.36	117.50	9.79		
11/07/12	10/04/12			98997-01		2,872.58	172.35	2.73		
	10/10/12			99229-00	B	1,683.46	101.01			
	10/13/12			98997-03		4,565.33	273.92			
	10/13/12			99225-01		4,438.94	266.34			
	10/29/12			99225-00		7,839.58	470.37			
01/04/13	12/27/12			106165-00		373.52	22.41			
02/13/13	10/10/12		correction, inv amt s/b \$1693.43	99229-00	B	10.00	0.60			
07/24/12	07/20/12	697989	NUFAB	3028564		6,156.02	369.36	30.78		
			Cty. Surtax correction				(5.78)			
01/04/13	10/11/12	699641	READY MIX USA	9424783529		8,500.06	510.00	25.00		
12/03/12	10/29/12	698218	ROOFERS MART	0218033-IN	C	304.50	18.27	1.52		
	11/07/12			0218432-IN		2,030.52	121.83	10.15		
	11/12/12			0218572-IN		18,292.13	1,097.53	13.33		
02/13/13	10/29/12		correction, inv amt s/b \$604.50	0218033-IN	C	300.00	18.00			
01/08/13	10/26/12	699155	SIMPLEX GRINNELL	41503877		5,276.40	316.58	25.00		
02/28/13	02/08/13			40533597		1,697.60	101.86			
09/12/12	09/10/12	697991	SLONE DOORS	1398		4,525.00	271.50	22.63		
09/24/12	09/20/12			1428		22,673.00	1,360.38	2.37		
10/30/12	10/23/12	698219	SOUTHERN SASH	170777		22,886.00	1,373.16	25.00		
01/04/13	12/18/12	697990	SUTTON STEEL			41,000.00	2,460.00	25.00		
11/14/12	11/07/12	698221	W R TAYLOR	409921		9,045.00	542.70	25.00		
12/05/12	11/27/12			410089		6,909.00	414.54			
12/11/12	12/05/12			420042		7,798.00	467.88			
						287,711.36	17,262.67	393.81	-	
				Tax Savings Per Chg Order			\$ 17,656.48			
	Direct Purchase Totals									
CHANGE ORDER #1		\$	9,606.28	\$	586.30	CHECKPOINT FOR CURRENT				
CHANGE ORDER #2			10,269.59		607.26	(17,278.92)				
CHANGE ORDER #3			41,532.88		2,397.75					
CHANGE ORDER #5			146,208.24		8,372.86					
CHANGE ORDER #5			80,471.93		4,681.06					
current			17,278.92		1,011.25					
						Cumulative Reduction to Contract for Direct Purchases				
		\$	305,367.84						(305,367.84)	
				\$	17,656.48					
Changes in Scope of Work (excluding Direct Purchases)										
Change Order #4 Replace existing HVAC							\$	1,908.90		

HOLLEY NAVARRE INT.- 4 CLASSROOM ADDTN								Total Savings Thus Far:	\$	17,656.48
								Less savings per paying w/in terms:		-
								Tax Savings Thus Far to be Deducted from Contract:	\$	17,656.48
R D WARD CONSTRUCTION										
Original Contract Amount									\$	980,000.00
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms	
						\$ 1,908.90	0.19%		1,908.90	
Contract Amount Including All Change Orders									\$	676,541.06

Rhodes Elem ~ Kitchen Expansion/Cafet. Renov.						Total Savings Thus Far: \$ 18,655.44			
						Less savings per paying w/in terms: -			
						Tax Savings Thus Far to be Deducted from Contract: \$ 18,655.44			
R D WARD CONSTRUCTION- ENTER ALL PO'S AS 95% FUND 372; 5% FUND 392									
Original Contract Amount						\$ 999,999.99			
OWNER-DIRECT PURCHASES									
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms
1/28/2013	1/11/2013	699543	AIR TECH	2120059		1,051.00	63.06	5.26	
2/1/2013	1/25/2013			2130214		2,243.00	134.58	11.22	
2/7/2013	1/31/2013			2130348		3,411.00	204.66	8.52	
	1/31/2013			2130362		1,338.00	80.28		
2/26/2013	2/20/2013			2130543		12,101.00	726.06		
11/7/2012	10/16/2012	699725	BLOCK USA	9424816069		2,328.38	139.70	11.64	
12/6/2012	11/16/2012			9425044044		2,362.01	141.72	11.81	
1/4/2013	12/6/2012			9425169430		1,498.24	89.89	1.55	
	12/10/2012			9425178578		1,177.77	70.67		
	12/13/2012			9425206979		1,748.90	104.93		
10/23/2012	9/28/2012	699542	CONKLIN METAL INDUSTRIES	117305		2,326.95	139.62	11.63	
11/7/2012	10/16/2012			119477		2,899.00	173.94	13.37	
	10/23/2012			120291		225.23	13.51		
	10/25/2012			120830		810.00	48.60		
11/14/2012	11/1/2012			121736		555.50	33.33		
11/26/2012	11/8/2012			122625		1,500.00	90.00		
1/8/2012	12/27/2012			128111		931.20	55.87		
1/28/2013	1/9/2013			129317		776.80	46.61		
	1/10/2013			129551		511.00	30.66		
	1/15/2013			129997		981.38	58.88		
2/1/2013	1/22/2013			130931		97.44	5.85		
2/7/2013	1/29/2013			131629		932.83	55.97		
	1/31/2013			132084		58.00	3.48		
2/26/2013	2/12/2013			133566		714.50	42.87		
10/15/2012	9/25/2012	699540	CONSOLIDATED PIPE	7529057-000-000		563.50	33.81	2.82	
	9/27/2012		CREDIT	7529057-000-001		(458.00)	(27.48)	(2.29)	
11/13/2012	10/7/2012			7529066-000-000		3,302.06	198.12	16.51	
	10/7/2012			7522022-000-000		48.60	2.92	0.24	
	10/8/2012			7521998-000-000		419.00	25.14	2.10	
1/11/2013	12/17/2012	700823	FLEX MEMBRANE	14708		20,419.00	1,225.14	25.00	
12/11/2012	11/12/2012	699728	MATHES ELECTRIC			56.00	3.36	0.28	
1/8/2013	12/10/2012			103008-00		620.99	37.26	3.10	
	1/3/2013			103008-03		3,457.74	207.46	17.29	
2/12/2013	1/22/2013			103008-04		3,321.65	199.30	4.33	
	2/5/2013			103008-05		578.39	34.70		
11/29/2012	11/20/2012	699047	MOBILE FIXTURE & EQUIP	1		41,464.27	2,487.86	25.00	
1/11/2013	12/18/2012	700824	ROOFERS MART	0220049-IN		22,108.60	1,326.52	25.00	
	12/19/2012			0220084-IN		9,959.04	597.54		
1/7/2013	11/27/2012	699727	SEQUEL	S1404082.003		695.00	41.70	3.48	
	12/3/2012			S1403663.005		4,429.90	265.79	21.52	
	12/3/2012			S1403663.007		58.71	3.52		
	12/3/2012			S1403663.009		4,334.32	260.06		
	12/20/2012			S1403663.011		2,039.69	122.38		
1/16/2013	1/7/2013			S1403663.013		4,270.19	256.21		
2/14/2013	2/4/2013			S1404089.001		1,935.00	116.10		
11/7/2012	10/25/2012	699009	SLONE DOORS	1534		4,482.00	268.92	22.41	
11/29/2012	11/21/2012			130320		2,300.00	138.00	2.59	
	11/26/2012			130321		6,025.00	361.50		
1/7/2013	12/11/2012	699726	SOUTH ALA. BRICK/W R TAYLOR	410238		5,135.40	308.12	25.00	
	12/19/2012			410313		3,548.20	212.89		
11/26/2012	11/19/12	698968	SUTTON STEEL FABRICATION	Rhodes		24,320.00	1,459.20	25.00	
1/4/2013	11/20/12	699541	TRANE	31332975		1,664.16	99.85	8.32	
	11/26/12			31341554		1,138.67	68.32	5.69	
	11/27/12			31348285		7,912.31	474.74	10.99	
	12/13/12			31418628		1,435.00	86.10		
1/11/2013	01/09/13			31482988		1,300.00	78.00		
1/28/2013	01/17/13			31541714		15,000.00	900.00		
				31562429		50,142.22	3,008.53		
2/7/2013	01/29/13			31583763		14,995.63	899.74		
						305,601.37	18,336.06	319.38	-
				Tax Savings Per Chg Order			\$ 18,655.44		
			Direct Purchase Totals						
	CHANGE ORDER #1	\$	98,829.20	\$	5,717.71	CHECKPOINT FOR CURRENT			
	CHANGE ORDER #1		108,598.11		6,297.07	(116,829.50)			
	current		116,829.50		6,640.66				

Rhodes Elem ~ Kitchen Expansion/Cafet. Renov.						Total Savings Thus Far:		\$	18,655.44	
						Less savings per paying w/in terms:			-	
						Tax Savings Thus Far to be Deducted from Contract:		\$	18,655.44	
R D WARD CONSTRUCTION- ENTER ALL PO'S AS 95% FUND 372; 5% FUND 392										
Original Contract Amount									\$	999,999.99
OWNER-DIRECT PURCHASES										
Date of Review	Invoice Date	PO	Vendor	Invoice #	Check #	Amount Paid	6% Sales Tax	County Surtax	Discount Terms	
	Changes in Scope of Work (excluding Direct Purchases)									
						\$ -	0.00%		-	
Contract Amount Including All Change Orders									\$	675,743.18