

School Plant Planning Items for the
Santa Rosa County School Board Meeting
12-09-2021
6:30 P.M.
Canal Street



Change Orders – None at this time

Final Construction Payments / Fees

- None at this time.

Recommendations / Status of Projects

East Bay K8 School

- Contractor is completing final punch list items and warranty items as required on weekends and after school.
- Test and Balance and Commissioning of Mechanical system is ongoing.

PE Building at East Bay K-8

- Project is behind schedule, Substantial completion date was scheduled for Nov. 11.
- Above ceiling inspections are underway.
- Sidewalks are in progress.
- Sitework is in progress.

School A K8 School

- Footings in Area F and Area A are complete, Areas B is in progress.
- Lime rock in parking area is complete.
- Paving is expected to be complete by the end of the year.
- MEP rough-in continuing in Area A.
- Grading for floor slab in progress.

Construction Bids – None at this time

Destin
Tallahassee
Pensacola
Panama City
Panama City Beach