

School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
1-18-2022  
9:00 A.M.  
Canal Street



**Change Orders – None at this time**

**Final Construction Payments / Fees**

- None at this time.

**Recommendations / Status of Projects**

**East Bay K8 School**

- Over Christmas Break Test and Balance completed airflow and chilled water balancing. The boiler wasn't working properly, so the TAB and Commissioning for hot water systems will resume when the boiler issues are resolved.
- Contractor worked on punchlist over Christmas holidays. Electrical, masons, and plumbers scheduled to complete punchlist items over MLK holiday.
- Contractor is addressing warranty items as they come up.

**PE Building at East Bay K-8**

- Project received Certificate of Occupancy and students are using the building.
- Contractor is completing punchlist items and working on closeout documentation.

**School A K8 School**

- Footings complete in Area F, A, B & C.
- MEP rough-in has started in Area C.
- Footings have started in Area D.
- Lime rock in parking area is complete.
- Grading for floor slabs in progress.

**Construction Bids – None at this time**

Destin  
Tallahassee  
Pensacola  
Panama City  
Panama City Beach