

School Plant Planning Items for the  
Santa Rosa County School Board Meeting  
03-08-2022  
6:30 P.M.  
Woodlawn Beach Middle School



**Change Orders**

**East Bay K-8 Covered PE Building**

- A.E. New , Inc.- Approve Twenty-two (22) day extension of time due to adverse weather during October and Covid/supply chain related delays.

**Final Construction Payments / Fees**

**East Bay K-8 Covered PE Building**

- A.E. New , Inc.- Final Payment for East Bay Covered P.E. Building  
\$44,740.76.

**Recommendations / Status of Projects**

**Southend High School**

- Programming Meetings are underway with School District staff. Design Team and Joey Harrell's Office are reviewing construction types to compare cost and scheduling impact.

**East Bay K8 School**

- Contractor is addressing warranty items as they come up.
- There are outstanding punchlist items that the contractor is addressing as they can and working with the school schedule.

**School A K8 School**

- Site- Asphalt being installed in the parking lot. Dirt being brought in for bus loop. Irrigation lines in progress.
- Area F Cafeteria- CMU walls in progress.
- Area A, Hub- Floor slabs are underway, mostly complete.
- Classroom Wing B- Preparing to pour floor slab. Stairwell walls in progress.
- Classroom Wing C- Stairwell walls in progress.
- Classroom Wing D/E- Plumbing rough-in installed. Underslab electrical rough-in in progress.
- Chiller yard-Electrical equipment pads installed.

**Construction Bids – None at this time**