

460 Van Pelt Lane	January 17, 2022
Pensacola, FL 32505	Ms. Sandie Taunton DAG Architects 40 S. Palafox Street, Suite 200 Pensacola, FL 32502
(850) 472-1001 Phone	Re: Elkhart K-8 Covered Play Area Delays
(888) 319-9256 Wats	Sandie, At Elkhart, AEN experienced construction delays due to both PEMB issues and excessive rain.
(850) 472-1004 Fax	Early on, AEN entered into a subcontract with a Vulcan Steel qualified erector. AEN kept the erector informed of weekly progress. In the two weeks before scheduled to arrive, the erector began a series of delays to his own schedule due to COVID related personnel shortages. Finally, on the week of August 8, 2021. AEN was forced to proceed with the erection of the PEMB with its own forces.
Construction Management Construction Scheduling	On the week of August 15m 2021, AEN notified Vulcan Steel of order shortages of both structural components and trim materials. The missing structural components required completion prior to final painting and roof panel installation. These components arrived twenty-four (24) days after notification.
Project Management	Progress resumed with the PEMB erection the week of September 12, 2021. Roof panel installation began the week of September 19, 2021.
	On Monday, September 27, 2021, AEN notified Vulcan Steel of an additional shortage of 160 panel clips required for roof panel installation. These clips were needed to complete the installation of the roof panels at the north occupied end of the structure. These clips arrived five (5) days later on the afternoon of October 1, 2021 and were delivered to the site the following day.
Licensed Statewide in	
Florida and Alabama FL CGC1524343 AL 20733	During the week of October 3, 2021, the site experienced over 13" of rain over five (5) days. The DAG field report of October 8, 2021 made the observations of "a lot of rain last week / building wet / CMU too wet to paint". Roof panels were completed; AEN installation heaters and fans in an attempt to dry the facility. On October 18, 2021 painter still not able to paint. By Monday, October 25, 2021 walls were finally sufficiently dry to allow for paint and epoxy finishes to begin. Basically the rain starting October 21, 2021 created an overall rain delay of twenty-three days (AEN has already under separate cover requested eight (8) days of excessive rain.)

Elkhart K-8 Covered Play Area Delays Page 2

Getting back to Vulcan Structures, a portion of the missing items and the entire trim package came from their second tire supplier, MBCI. Again, as explained by Vulcan Structures, this delay was caused by COVED related personnel shortage in their fabrication plant.

AEN respectfully requests a meeting with DAG and / or the SRCSD to discuss additional days to be added to the contract for these delays. Advise, thanks.

Sincerely, Will Errington



To: Ms. Sandie Taunton

Ref: Vulcan Steel Structures Manufacturing Delays Vulcan Order 27092R1/A. E. New, JR. INC

January 25, 2022

Over the past year, Vulcan has had to delay the shipments of our materials due to a number of unforseen manufacturing conditions as listed below:

Steel Vendors not delivering product to our plant on a timely manner due to shortages and allocations in the industry.

Covid running rampant throughout the plant on many occasions and departments.

Workers quitting work to stay at home in order to receive Government Checks.

Massive increase in demand for steel buildings in order to beat the escalating Steel Price Increases.

We have found these same conditions to be the same for almost every industry in the US.

Its been an uncontrollable year for everyone I'm sure.

Chuck Sheldt, District Manager,



Chuck Sheldt 256 LeStarboard Drive Pensacola Beach, FL. 32562 850-393-0077 sheld007@aol.com ~ www.vulcansteel.com



460 Van Pelt Lane	East Bay K-8 Covered Play Area Weather Delay Log, October, 2021
Pensacola, FL 32505	We experienced delays to the roo

We experienced delays to the roof installation, sidewalks and interior finishes. These delays were due to adverse weather conditions. The site experienced 8 days of rain over .10"; including 1 day over 2", 1 days over 4" and 1 day over 6". There was a total of approximately 14" of rain in a 5-day period. This amount of rain kept the building from drying out and interior finishes to begin on schedule. Based on the weather data, there was an excessive amount of rain over several days (over 13" in 1 week). Based on this, we are requesting 12 days be recognized for the adverse weather.

According to the attached average number of rain days anticipated for the month of October is 4 days. We request an additional 8 days of time be added to our contract time for adverse weather.

Construction Management

(850) 472-1001 Phone

(888) 319-9256 Wats

(850) 472-1004 Fax

Construction Scheduling

Project Management

Sincerely, Jenhifer D. Beasle

Licensed Statewide in

Florida and Alabama

2021 CALENDAR YEAR	OCTOBER CALENDAR MONTH		MONDAY FIRST DAY OF WEEK			
Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
27	N S	29	30	01	02 0.04	03 0.21
04	05	90	07	80	60	10
57	. 2.19	4.45	0.27	c		
11	12	. 13	14	15		17
18	19	20	21	22	. 23	24 0.14
25	. 26	27 1.4	28 1.28		. 30	31
Ç	02	C	QĄ	20	8	07

		Temperature	Jre		Dew Point			Humidity	-		Speed		Pr	Pressure
Date	High	Avg		High	Avg	Low	High	Avg	Low	High	Avg	Low	5	High
10/1/2021 85.3 °F 10/2/2021 83.1 °F	85.3 °F 83.1 °F	75.8 °F 77.9 °F	68.7 °F	76.1 °F 77.2 °F	70.8 °F 73.2 °F	68.5 °F	% 66 % 86	85 %	69 %	3.6 mph	0.5 mph	0.0 mph	30	30.12 in 30.14 in
10/3/2021 81.5 °F	5 °F	76.2 °F	70.5 °F	74.1 °F	72.3 °F	69.4 °F	% 86	88 %	77 %	2.9 mph	0.5 mph	0.0 mph	30	30.09 in
10/4/2021 79.2 °F).2 °F	74.4 °F	69.4 °F	74.5 °F	72.3 °F	69.1 °F	100 %	93 %	81 %	9.4 mph	1.6 mph	0.0 mph	8	30.03 in
10/5/2021 78.1 °F	3.1 °F	73.9 °F	4° 6.86	72.9 °F	71.3 °F	68.5 °F	% 66	92 %	79 %	7.6 mph	2.2 mph	0.0 mph	30	30.00 in
10/6/2021 83.1 °F	3.1 °F	75.5 °F	70.0 °F	75.4 °F	72.7 °F	69.6 °F	% 66	91 %	76 %	7.8 mph	1.9 mph	0.0 mph	30.	30.03 in
10/7/2021 78.8 °F	3.8 °F	74.0 °F	70.0 °F	74.7 °F	72.7 °F	69.6 °F	% 66	% 96	81 %	2.5 mph	0.3 mph	0.0 mph	30.	30.11 in
10/8/2021 86.7 °F	5.7 °F	75.4 °F	66.7 °F	73.8 °F	68.9 °F	64.6 °F	% 66	82 %	51 %	3.8 mph	0.6 mph	0.0 mph	30.0	30.08 in
10/9/2021 86.0 °F	5.0 °F	73.4 °F	63.1 °F	70.0 °F	4° 0.66	62.8 °F	% 66	% 08	49 %	4.3 mph	0.5 mph	0.0 mph	30.0	30.05 in
10/10/2021 82.8 °F	7° 8.	72.3 °F	64.0 °F	70.9 °F	67.5 °F	63.5 °F	% 66	% 98	64 %	4.3 mph	0.3 mph	0.0 mph	30.0	30.01 in
10/11/2021 81.9 °F	۴° 6.	72.9 °F	66.7 °F	73.6 °F	69.3 °F	65.7 °F	% 86	% 68	75 %	4.3 mph	0.6 mph	0.0 mph	29.98 in	i8 in
10/12/2021 84.4 °F	I.4 °F	73.3 °F	66.2 °F	72.1 °F	68.1 °F	65.7 °F	% 66	% 58	60 %	2.9 mph	0.3 mph	0.0 mph	30.05 in	5 in
10/13/2021 82.4 °F	2.4 °F	73.6 °F	66.9 °F	74.5 °F	69.7 °F	66.2 °F	% 66	% 88	72 %	4.5 mph	0.5 mph	0.0 mph	30.04 in	4 in
10/14/2021 84.6 °F	1.6 °F	73.8 °F	67.1 °F	75.4 °F	69.3 °F	65.5 °F	% 66	87 %	61 %	4.7 mph	1.0 mph	0.0 mph	30.01 in	Lin
10/15/2021 85.3 °F	5.3 °F	76.9 °F	69.6 °F	76.8 °F	73.5 °F	69.3 °F	100 %	% 06	75 %	3.1 mph	ndu 6-0	0.0 mph	30.00 in	5
10/16/2021 77.7 °F	7°F	71.5 °F	57.7 °F	75.2 °F	64.9 °F	47.8 °F	% 66	81 %	54 %	5.6 mph	1.5 mph	0.0 mph	30.13 in	in
10/17/2021 72.9 °F	Ч° 6.9	61.4 °F	50.0 °F	51.1 °F	46.8 °F	42.6 °F	92 %	62 %	37 %	5.6 mph	1.4 mph	0.0 mph	30.19 in	Ξ
10/18/2021 72.0 °F	2.0 °F	58.0 °F	50.2 °F	57.6 °F	50.7 °F	45.1 °F	88 %	79 %	44 %	3.4 mph	0.3 mph	0.0 mph	30-18 in	Ξ,
10/19/2021 78.3	3.3 °F	68.1 °F	51.6 °F	68.2 °F	60.3 °F	49.1 °F	% 86	77 %	68 %	4.0 mph	1.4 mph	0.0 mph	30.18 in	"⊒.
10/20/2021 79.5 °F),5 °F	74.2 °F	66.4 °F	71.2 °F	67.2 °F	59.9 °F	83 %	79 %	75 %	4.7 mph	1.1 mph	0.0 mph	30.21 in	5
10/21/2021 85.5 °F	с т	74.2 °F	68.5 °F	72.7 °F	69.3 °F	66.2 °F	% 66	% 58	64 %	2.0 mph	0.2 mph	0.0 mph	30.17 in	5
10/22/2021 85.6	5.6 °F	72.9 °F	61.7 °F	73.4 °F	68.1 °F	60.8 °F	% 66	87 %	58 %	4.5 mph	0.3 mph	0.0 mph	30.09 in	3
10/23/2021 81.0 °F	-0°F	67.2 °F	60.3 °F	66.0 °F	58.3 °F	53.6 °F	97 %	74 %	44 %	3.1 mph	0.7 mph	0.0 mph	30.08 in	5
10/24/2021 74.1	ידי הי	-68.9 °F	61.7 °F	71.2 °F	64.3 °F	57.2 °F	% 86	86 %	70 %	3.6 mph	0.9 mph	0.0 mph	30.06 in	2
10/25/2021 83.3 °F	3.3 °F	75.4 °F	68.7 °F	76.3 °F	72.1 °F	67.6 °F	% 66	90 %	78 %	3.8 mph	1.2 mph	0.0 mph	29.99 in	IJ.
10/26/2021 77.7	7.7 °F	67.8 °F	59.0 °F	70.7 °F	59.3 °F	52.9 °F	% 66	77 %	42 %	10-1 mph	3.1 mph	0.4 mph	30.01 in	5.
10/27/2021 76.3 °F	μ	66.4 °F	54.3 °F	73.8 °F	60.3 °F	52.0 °F	% 86	81 %	70 %	8.1 mph	3.0 mph	0.2 mph	29.92 in	3
10/28/2021 74.3	1.3 °F	69.2 °F	61.0 °F	73.9 °F	57.8 °F	47.5 °F	% 66	69 %	43 %	50.8 mph	4.9 mph	1.3 mph	29.69 in	3
10/29/2021 66.6	5.6 °F	60.9 °F	57.9 °F	50.0 °F	47.8 °F	45.7 °F	75 %	62 %	50 %	6.9 mph	3.7 mph	0.9 mph	29.77 in	5
	1.2 °F	58.7 °F	54.7 °F	52.9 °F	51.3 °F	49.8 °F	88 %	77 %	65 %		2.1 mph	0.0 mph	29.94 in	
10/30/2021 62	л п	ло л п	<u> ло с ог</u>]° C LV	00 %	70.07		-	2		2011	3´
10/30/2021 64.2 °F	10/31/2021 70.5 °F		48.2 °F		-	47.3 °F	% 66	79 %			0.4 mph	0.0 mph	30.14 în	5

.....

			A. E. New,	Ir. Inc.					Project: C	Covered P. E	. Building, E	ast Bav K-
	A)		460 Van Pe								1	khart Drive
	\sim		Pensacola,	FL 32505							Gulf Breez	e, FL 3256
				0) 472-1001								
A.E.	NEW,	jr.: —	Fax (850) 4									
BUILDERS	& CONTRA	CTORS								Submitte	d by: Jenn	fer Beasle
												ļ
Daily l	_og:		10/:	1/2021								
16/onthoul						_						
Weather I			<u>-</u>				1					
High	Temperature Avg	Low	PI	ecipitation Sir Daily Total	ice	High	Avg	midlty Low	Dew	l High	Windspeed Avg	Low
85.3	75.8	68.7	+			98%	85%	71%	70.8	3.6	0.5	0
03.5	75.5	00.7						, 1,0		510		
Observed	Weather Co	nditions			· · · · ·						-	·····
Weather				·			Length of					l
Delay:	1 I	No	Sky:	Mostly Cl	oudy		Delay:		Critical Path:			
	Comments:											
Manpowe	rlog											
No	Contact / Co	mpany			· · · · · · · · · · · · · · · · · · ·		}	Workers	# hours	Man Hours	Location	
			New, Jr., In		1			5			Roof	
	Notes:	Crimp par										
		·····	hanical roor	n door & ha	rdware	-						
	2 Selectricity				-			2	8	16	Electrical /	Conduit
2	Notes:		uit for lightin	a in hav are			1	<i>L</i> .	. o I	10	LICCUIUNT/	
	NOLES.	Pull wire f		g ni bay ale	a 			_	1	1	<u> </u>	
		Full wire i	oringing				1		1	1	1	

,

.

			A. E. Nev	v, Jr., Inc.			1		Project: (Covered P. E	. Building,	East Bay K-8
	\mathcal{P}		460 Van	Pelt Lane							2535 E	lkhart Drive
	\sim		Pensaco	a, FL 32505							Gulf Breez	e, FL 32563
کی خد خد			Phone (350) 472-1001								
<u>A.E.</u>	NEW,	JR.	Fax (850)	472-1004								
BUILDERS	E CONTRA	GTORB								Submitte	ed by: Jenn	ifer Beasley
D - 11 - 1			10	12/2021					-			
Daily I	Log:		10	/2/2021								
Weather	Report:											
	Temperatur	e		Precipitation Sir	nce		Hu	midity			Windspeed	
High	Avg	Low		Dally Total		High	Avg	Low	Dew	High	Avg	Low
83.1	77.9	68.9		0.04	· 	99%	86%	69%	73.2	3.4	0.7	0
Observed	Weather Co	nditions										-
Weather		munuons.					Length of					I
Delay:	r	No	Sky:	Mostly Cl	oudy		Delay:		Critical Path:			
	Comments:											
Manpowe												
No	Contact / Co	mpany						Workers	# hours	Man Hours	Location	
110		ailton / A. E	New Ir	 nc				4			Roof	
	Notes:	Crimp par				+				Z		-
	110103/			om door & ha	rdware	· · · · · · ·	+		+			
		in ang mee	and node 10		Innulo						<u> </u>	

			A. E. New	/. Ir., Inc.			1	Project: C	Covered P. E	. Building, I	ast Bay K-8
	A)		460 Van			_		,			khart Drive
				a, FL 32505		_				Gulf Breez	e, FL 32563
				50) 472-1001					[
Á.E.	NEW,	ir.:		472-1004							
BUILDERS	5 & CONTRA	CTORS	Fax (650)	472-1004					Submitte	ed by: Jenn	ifer Beaslev
		1								/	
Daily	Log:		10,	/3/2021							
						_					
Weather	Report:	L	<u> </u>		· · · · · · · · · · · · · · · · · · ·						
	Temperature			Precipitation Since			imidity			Windspeed	
High	Avg	Low		Daily Total	High	Avg	Low	Dew	High	Avg	Low
81.5	76.2	70.5		0.21	98%	88%	77%	72.3	2.9	0.5	0
Observed	Weather Co	nditions:									
Weather	· · · ·					Length of					
Delay:	Y	'es	Sky:	Rain		Delay:	1	Critical Path:		Yes	
	Comments:										
			_								
Manpowe	er Log:										
No	Contact / Cor	mpany					Workers	# hours	Man Hours	Location	
	1 Gene Ham	ilton / A. E.	New, Jr., I	nc.			5	2	10	Roof	
	Notes:	Began wo	rking on ro	of / Rain out							

			A, E. Nev	/, Jr., Inc.				Project: C	Covered P. I	E. Building,	East Bay K-8
	21.		460 Van	Pelt Lane	-					2535 E	lkhart Drive
	\sim		Pensacol	a, FL 32505						Gulf Breez	e, FL 32563
		· · · · · · ·	Phone (8	350) 472-1001							
<u>A.E.</u>	NEW,	JR.š	Fax (850)	472-1004							
ROILDEKS	SA CUNTRA	CTURE							Submitt	ed by: Jenr	ifer Beasley
Daily	Log:		10	/4/2021		-					
Weather	Report:										
	Temperature			Precipitation Since			midity	· · ·		Windspeed	
High	Avg	Low		Daily Total	High	Avg	Low	Dew	High	Avg	Low
79.2	74.4	69.4		6.67	100%	93%	81%	72.3	9.4	1.6	0
Observed	Weather Co	onditions:									
Weather Delay:	Y	'es	Sky:	Rain		Length of Delay:	1	Critical Path:		Yes	
	Comments:										
Manpowe	er Log:										
No	Contact / Co						Workers	# hours	Man Hours	Location	
	1 Gene Ham	ilton / A. E.	New, Jr., I	nc.							
	Notes:	Rain out									

		•• ••	A. E. New,	Jr., Inc.					Project: C	overed P. E	. Building, Ea	st Bay K-8
	81.		460 Van Po	elt Lane							2535 Elł	hart Drive
	\sim		Pensacola,	, FL 32505			-				Gulf Breeze	, FL 32563
		·····	Phone (85	50) 472-1001								
<u>A.E.</u>	NEW,	<u>JR.</u> #	Fax (850) 4									
BUILDERS	& CONTRA	CTORS.								Submitte	d by: Jennif	er Beasley
Dailyd			10/	<u> </u>								
Daily L	.og:		TOL	5/2021								<u>.</u>
Weather R	leport:											
	Temperature	Ş	P	recipitation Sir	ice .		Hu	midity			Windspeed	
High	Avg	Low		Dally Total		High	Avg	Low	Dew	High	Avg	Low
78.1	73.9	68.9		2.19		99%	92%	79%	71.3	7.6	2.2	0
Observed \	Weather Co	inditions:							1			
Weather				_			Length of					
Delay:	Y	'es	Sky:	Rain / Clo	udy		Delay:	1	Critical Path:	ł	Yes	
	Comments:											
									-			
Manpower	r Log;											<u> </u>
No	Contact / Co	mpany						Workers	# hours	Man Hours	Location	
1	Gene Ham	ilton / A. E.	New, Jr., In	с.				5	4	20		
	Notes:	Rain out ir	the mornin	ng (Cannot v	ork on roof)						
			abinet instal									
		Reset doo	r knobs									
2	Selectricity	ļ						2	4	8	Electrical	
		1	1				1	~		_ _		

· · ·			A. E. New	, Jr., Inc.	1		1		Project: (Covered P. E	. Building, 6	ast Bay K-8
	27.		460 Van P									khart Drive
			Pensacola	, FL 32505				· · ·			Gulf Breeze	e, FL 32563
		· · · · ·		50) 472-1001	-							
<u>A.E.</u> I	NEW,	<u>IR.</u> #	Fax (850)		{							
BUILDERS	& CONTRA	CTORS								Submitte	ed by: Jenn	ifer Beasley
Daily L	.og:		10/	6/2021								
Weather R	leport:											
	Temperature	a	F	Precipitation Si	nce		Hu	midity			Windspeed	
High	Avg	Low		Daily Total		High	Avg	Low	Dew	High	Avg	Low
83.1	75.5	70		4.45		99%	91%	76%	72.7	7.8	1.9	0
Observed	Weather Co	nditions										
Weather			· · · ·				Length of					
Delay:	Y	es	Sky:	Rain / Clo	udy		Delay:		1 Critical Path:		Yes	
	Comments:											
												<u> </u>
Manpowei												
No	Contact / Cor							Workers	# hours	Man Hours	Location	
1	Gene Ham								5 4	20	Roof	
	Notes:	Rain out ir	the morni	ng (Cannot v	vork on roof	F)			+			
2	Selectricity	۱ <u>ــــــــــــــــــــــــــــــــــــ</u>							2 4	8	Electrical	
	Notes:	Mount jur	nction boxe	s to wall								
		Continue (o run cond	uit								

			A. E. Nev	v, Jr., Inc.					Project: (Covered P. E	. Building, I	ast Bay K
	S.		460 Van	Pelt Lane							2535 E	lkhart Driv
	\sim		Pensaco	la, FL 32505							Gulf Breez	e, FL 3256
		·	Phone (850) 472-1001								
<u>A.E.</u>	NEW,	<u>JR.</u> # —) 472-1004								
BUILDERS	i & CONTRA	CTORS								Submitte	ed by: Jenn	ifer Beasle
				/= /=								
Daily	Log:		10	/7/2021								
Weather	Report:						·					
	Temperature	9		Precipitation Sin	ce		Hu	midity			Windspeed	
High	Avg	Low		Dally Total		High	Avg	Low	Dew	High	Avg	Low
78.8	74	70		0.27		99%	96%	81%	72.7	2.5	0.3	0
Observed	Weather Co	inditions:								}		
Weather Delay:	Y	'es	Sky:	Rain / Clo	udy	1	Length of Delay:	1	Critical Path:		Yes	
	Comments:											
Manpowe												
No	Contact / Co			1				Workers	# hours	Man Hours	Location	
	1 Gene Ham							5	5 4	20	Roof	
	Notes:	Rain out i	n the mori	ning (Cannot w	ork on roo	f)						
		Began ins	ulation ins	tallation								

			A. E. New,	Jr., Inc.					Project: (Covered P. E	. Building, E	ast Bay K-8
	S_{1}		460 Van Pe	elt Lane							2535 El	khart Drive
	\sim		Pensacola,	FL 32505							Gulf Breeze	e, FL 32563
			Phone (85	0) 472-1001								
<u>A.E.</u>	A CONTRA	IR.i	Fax (850) 4	72-1004								
BUILDERS	& CONTRA	CTORS								Submitte	d by: Jenni	fer Beasley
Daily L	.og:		10/3	8/2021			······································					
Weather R	leport:											
	Temperature	•	P	recipitation Sin	ce		Hui	midity			Windspeed	
High	Avg	Low		Daily Total		High	Avg	Low	Dew	High	Avg	Low
86.7	75.4	66.7		0		99%	82%	51%	68.9	3.8	0.6	0
Observed \	Weather Co	nditions:										
Weather Delay:		Jo	Sky:	Partly Clou	yby		Length of Delay:		Critical Path:		, 	r
	Comments:										3 	
Manpowei	10											
No	Contact / Cor							Workers	# hours	Man Hours	Location	
1		1	New, Jr., In					5	. 8	40	Roof	
	Notes:	Finish pan	els and insu	lation								
2	D. Lenn Ma	· ·						1		8	Masonry	
	Notes:	Clean bric	k in front of	columns	ļ					-		

			A. E. New	Jr., Inc.					Project: C	Covered P. E	. Building,	East Bay K-8
			460 Van P	elt Lane								lkhart Drive
	\sim		Pensacola	, FL 32505							Gulf Breez	e, FL 32563
		· · · · · · · · · · · · · · · · · · ·	Phone (8	50) 472-1001								
<u>A.E.</u>	A CONTRA	<u>IR.i</u>	Fax (850)	472-1004								
BUILDERS	& CUNIKA	CIVK3								Submitte	d by: Jenr	lifer Beasley
Daily L	.og:		10/1	1/2021								
Weather R	leport:											
	Temperature High Avg Low		F	recipitation Sir	ice			midity	· · · ·		Windspeed	
	Avg			Dally Total		High	Avg	Low	Dew	High 4.3	Avg 0.6	Low
81.9	72,9	66.7		0		98%	89%	75%	69.3	4.3	0.0	0
Observed \	Weather Co	nditions:										
Weather Delay:	1	No	Sky:	Partly Clo	udy	1	Length of Delay:		Critical Path:			
	Comments:	· · ·										
Manpowei									<u> </u>			
No	Contact / Con							Workers	# hours		Location	
1		1	. New, Jr., In					5	8	40	Roof	ļ
	Notes:	Clean up i	nside of bui	lding					1			

								De l'este d			
			A. E. New					Project: C	Jovered P. E		East Bay K-8
		 .	460 Van 1	Pelt Lane							lkhart Drive
			Pensacola	a, FL 32505						Gulf Breez	e, FL 32563
· · · · · · ·			Phone (8	50) 472-1001							
<u>A.E.</u>	NEW,	<u>IR.</u>	Fax (850)	472-1004							
BUILDERS	& CONTRA	CTORS							Submitte	ed by: Jenn	ifer Beasley
Daily			10/1	.2/2021							
Dany											
Weather	Report:										
	Temperature	9		Precipitation Since		Hu	midity			Windspeed	
High	Avg	Low		Daily Total	High	Avg	Low	Dew	High	Avg	Low
84.4	73.3	66.2		0	99%	85%	60%	68.1	2.9	0.3	0
Ohserveri	Weather Co	nditions									
Weather		, and a second second				Length of		1			1
Delay:	<u> </u>	No	Sky:	Sunny		Delay:		Critical Path:		1	3
	Comments:										
Manpowe	er Log:		_								
No	Contact / Cor	npany		•			Workers	# hours	Man Hours	Location	
	1 Gene Ham	ilton / A. E	. New, Jr., I	nc.			5	8	40	Roof	
	Notes:		aps and line								

			A. E. New,	Jr., Inc.				Project: C	Covered P. E	. Building,	East Bay K-8
			460 Van P	elt Lane						2535 E	lkhart Drive
			Pensacola	, FL 32505						Gulf Breez	e, FL 32563
				50) 472-1001							
A.E.	NEW,	IR. i —	Fax (850) 4								
BUILDERS	& CONTRA	CTORS	<u></u>						Submitte	ed by: Jenr	nifer Beasley
Daily l	Log:		10/1	3/2021							
Weather I	Report:										
	Temperature	9	Р	recipitation Since		Hu	midity			Windspeed	
Hlgh	Avg	Low		Dally Total	High	Avg	Low	Dew	High	Avg	Low
82.4	73.6	66.9		0	99%	88%	72%	69.7	4.5	0.5	0
Observed	Weather Co	nditions:									
Weather	<u> </u>			<u> </u>		Length of					
Delay:	<u> </u>	No	Sky:	Sunny		Delay:		Critical Path:		<u> </u>	1
	Comments:										
							-				
Manpowe											
No	Contact / Cor						Workers	# hours	Man Hours	Location	
1	1 Gene Ham	ilton / A. E	. New, Jr., In	c.			5	8	40	Roof	
	Notes:	Seam wes	st side panel	s			l.				

			A. E. New,	Jr., Inc.		T		Project: (Covered P. E	. Building, E	ast Bav K-8
	R		460 Van Pe			-	1				khart Drive
			Pensacola,							Guif Breeze	e, FL 32563
				0) 472-1001							
<u>A.E.</u>	NEW,	<u>IR.</u>	Fax (850) 4	72-1004							
BUILDERS	& CONTRA	CTORS							Submitte	ed by: Jenni	fer Beasley
	l					_					
Daily L	.og:		10/14	4/2021							
Weather F	Report:									•	
	Temperature	3	Pr	ecipitation Since		Hu	midity	I		Windspeed	I
High	Avg	Low		Dally Total	High	Avg	Low	Dew	High	Avg	Low
84.6	73.8	67.1		0	99%	87%	61%	69.3	4.7	1	0
Observed	Weather Co	nditions									
Weather		nataons.	· · · ·	· · · · · · · · · · · · · · · · · · ·		Length of					
Delay:	r	No	Sky:	Sunny		Delay:		Critical Path:			
	Comments:			· · · · ·							
Manpowe	r Log:										
No	Contact / Co						Workers	# hours	Man Hours	Location	
1			New, Jr., Inc				5	8	40	Roof	
	Notes:		side panels								
		Caulk close	ers & ridge o	ap							
2	D. Lenn M	asonry					5	8	40	Masonry	
	Notes:		k work to ce	eiling							
	Colootui-14				· · · · · · · · · · · · · · · · · · ·						
3	Selectricity Notes:	/ Run condu	l lit				4	8	32	Electrical	
		Set alarm									
		Pull wire									

		A. E. Nev	v, Jr., Inc.				Project: 0	Covered P. E	. Bullding, E	ast Bay K-
() 4		460 Van	Pelt Lane						2535 Ell	khart Driv
\sim		Pensacol	a, FL 32505						Gulf Breeze	, FL 3256
	· · · · · ·	Phone (850) 472-1001							
IEW, J	IR.	Fax (850)	472-1004							
E CONTRAC	TORS							Submitte	ed by: Jenni	fer Beasle
		10/								
og:			15/2021							
eport:										
Temperature			Precipitation Since		Hu	midity			Windspeed	
Avg	Low		Dally Total	High	Avg	Low	Dew	High	Avg	Low
76.9	69.6		0	100%	90%	75%	73.5	3.1	0.9	0
/eather Co	nditions:									
Ν	lo	Sky:	Fog		Length of Delay:		Critical Path:			
Comments:										
Log:										
		ļ		ĺ		Workers	# hours	Man Hours	Location	
Gene Hami	ilton / A. E.	New, Jr., I	nc.			5	8	40	Roof / Door	rs
Notes:	Finish ridge	e cap								
	Reset door	rs						1		
						3	8	24	Windows	
Notes:	Caulk and	set drip at	: windows							
· · · · · · · · · · · · · · · · · · ·	1					5	8	40	Electrical	
notes:			· · · · · · · · · · · · · · · · · · ·							
				·						
	Dg: Peport: Temperature Avg 76.9 /eather Co N Comments: Log: Contact / Con Gene Hami Notes: Hanssen Gi Notes:	sport: Avg Low 76.9 69.6 /eather Conditions: No Comments: Log: Contact / Company Gene Hamilton / A. E. Notes: Finish ridg: Reset door Hanssen Glass Notes: Caulk and Selectricity Notes: Set boxes	Fax (850) Fax (8	Dg: 10/15/2021 port: Precipitation Since Avg Low Dally Total 76.9 69.6 0 Veather Conditions: No Sky: Fog Comments: Comments	Fax (850) 472-1004 CONTRACTORS Fax (850) 472-1004 Contractors Dg: 10/15/2021 sport: Precipitation Since Avg Low Daily Total Avg Low Daily Total Avg Low Daily Total Ko Sky: Fog Comments: Sky: Fog Comments: Sky: Fog Contact / Company Skey: Fog Gene Hamilton / A. E. New, Jr., Inc. Notes: Finish ridge cap Reset doors Selectricity Selectricity Set boxes Notes: Set boxes Set boxes Set boxes	Fax (850) 472-1004 Image: Contractors contractors Image: Contractors Image: Contractors cog: 10/15/2021 Image: Contractors Image: Contractors cog: 10/15/2021 Image: Contractors Image: Contractors Image: Contractors comperature Precipitation Since Image: Contractors Image: Contractors Image: Contractors /eather Conditions: Image: Contractors Imag	Fax (850) 472-1004 Image: Contractors Pg: 10/15/2021 og: 10/15/2021 Image: Contractors Image: Contractors opg: 10/15/2021 Image: Contractors Image: Contractors Image: Contractor Contractor Contractors Image: Contractor Contractors Image: Contractor Contractor Contractor Contractors Image: Contractor Contractors Image: Contractor Contractor Contractor Contractors Image: Contractor Contractor Contractor Contractors Image: Contractor Contractor Contractors Image: Contractor Contracto	Fax (850) 472-1004 Image: Construct of the second seco	Fax (850) 472-1004 Submitte contractors 10/15/2021 Submitte contractors 10/15/2021 Image: Contractors Image: Contractors contractors Precipitation Since Humidity Image: Contractors Image: Contractors Avg Low Deliv Total High Avg Low Dew Avg Low Deliv Total High Avg Low Dew 76.9 69.6 O 100% 90% 75% 73.5 3.1 //eather Conditions: Image: Context / Company Image: Context / Company Critical Path: Image: Context / Company Critical Path: Image: Context / Company Image: Context / Context / Company Image: Context / Context / Company Image: Context / C	Fax (850) 472-1004 Submitted by: Jenni Dg: 10/15/2021 Submitted by: Jenni opg: 10/15/2021 Submitted by: Jenni sport: Image: Submitted by: Jenni Image: Submitted by: Jenni remperature Precipitation Since Humidity Windspeed Avg 69.6 0 100% 90% 75% 73.5 3.1 0.9 //eather Conditions: Image: Sign: Fog Delay: Critical Path: Image: Sign: Sign: Image: Sign: S

				w, Jr., Inc.				Project: (Covered P. E	. Building, E	
			460 Van	i Pelt Lane						2535 El	khart Drive
	\sim		Pensaco	ola, FL 32505						Gulf Breeze	, FL 325 <u>63</u>
		- 	Phone +	(850) 472-1001							
<u>A.E.</u>	NEW,	<u>JR.i</u> —	Fax (850) 472-1004							
BUILDERS	& CONTRA	CTORS							Submitte	ed by: Jenni	fer Beasley
Daily L	00.		10/	16/2021							
Dally L	<u>.0g.</u>		TO	10/2021							
Weather F	Report:										
	Temperature			Precipitation Since		Hu	midity			Windspeed	
High	Avg	Low		Dally Total	High	Avg	Low	Dew	High	Avg	Low
77.7	71.5	57.7		0	99%	81%	54%	64.9	5.6	1.5	0
Observed	Weather Co	onditions:									
Weather	T		1			Length of				Ļ	
Delay:		No	Sky:	Partly Cloudy		Delay:		Critical Path:			
	Comments:										
Manaputa											
Manpowe No	Contact / Co						Workers	 # hours	Man Hours	Location	
		nilton / A. E.	New, Jr.,	Inc.			g			Interior Wa	ills
	Notes:			set & mechanical wa			-				
	1	hang rock	1								

			A. E. New	, Jr., Inc.	i				Project: C	Covered P. E	. Building, I	East Bay K-8
	\geq		460 Van F									ikhart Drive
			Pensacola	a, FL 32505							Gulf Breez	e, FL 32563
		······		50) 472-1001								1
<u>A.E.</u>	NEW,	<u>JR.</u> #		472-1004								
BUILDERS	& CONTRA	CTORS								Submitte	ed by: Jenn	ifer Beasley
Daily I	 ດອ'		10/1	.8/2021								
Duny												
Weather I	Report:											
	Temperatur	'e		Precipitation Sir	ice		Hu	nidity			Windspeed	
High	Avg	Low		Dally Total		Hìgh	Avg	Low	Dew	High	Avg	Low
72	58	50.2		0		98%	79%	44%	50.7	3.4	0.3	0
									·			
	Weather Co	onditions:										
Weather Delay:		No	Sky:	Partly Clo	udy		Length of Delay:		Critical Path:			
		-										
	Comments:											
		1	-									
Manpowe							-					
No	Contact / Co							Workers	# hours	Man Hours	Location	
	· ·	hilton / A. E.						5	8	40	Interior W	alls
	Notes:		above ceil								Roof	
		Finish han	d crimping	panels	-							
2	2 Hanssen G	alass						3	7	21	Windows	/ Screens
	Notes:	Caulk win	dows & scr	een in front o	fwindows							
				1				1				
	3 Larry Batc	helor Mech	anical					1	8	8	Ductwork	
	Notes:	Make up o	ductwork									
	1 Selectricit	 						4	8	22	Electrical	-
	Notes:	y Run condu	uit					4	0	32	LICCUICAL	1
		Hange box		-							•••	
		Pull wire										
t	5 MacFarlar	Painting						1	1		Painting	· · ·
-	Notes:		TO PAINT					į I	L T	Z	i annung	

			A. E. New,	Jr., Inc.					Project: C	Covered P. E	. Building, E	ast Bay K-8
	\mathcal{A}		460 Van Pe				1					khart Drive
	\sim		Pensacola,	FL 32505			1				Gulf Breeze	,FL 32563
			Phone (85	0) 472-1001			1					
<u>A.E.</u>	NEW, J	<u>IR.ĕ</u> —	Fax (850) 4									
BUILDERS	& CONTRA	CTORS								Submitte	d by: Jenni	fer Beasley
Daily L	.og:		10/19	9/2021								
Weather F	leport:											
	Temperature	2	Pr	ecipitation Sir	nce		Hu	midity			Windspeed	
High	Avg	Low		Daily Total		High	Avg	Low	Dew	High	Avg	Low
78.3	68.1	<u>51.6</u>		0		98%	77%	68%	60.3	4	1.4	0
Weather	Weather Co	nditions: ·		Cummer / D			Length of					<u> </u>
Delay:			Sky;	Sunny / IV	lostly Clou	ау	Delay:		Critical Path:			
	Comments:											
Manpowe							ļ					
No	Contact / Cor							Workers	# hours		Location	
1		ilton / A. E.						5	8		Interior Wa	lis
	Notes:	Mud Walls									Mech pad	
		Form mech	nanical pads									
	Larry Ratel	nelor Mecha	nical					2	8	1.5	HVAC	
2			The second se	 	0			2	8	10	IT VAC	
	Notes:	Lut noies li	n wall for fil	e dampers	& exhaust p	pe						

			A. E. New	/, Jr., Inc. 👘					Project:	Covered P. E	. Building, E	ast Bay
	21,		460 Van								2535 El	khart Di
	\sim		Pensacol	a, FL 32505							Gulf Breeze	e, FL 32!
			Phone (8	50) 472-1001								
A.E. N	<u>iew, .</u>	<u>JR.</u> * —	Fax (850)	472-1004								
BUILDERS	& CONTRA	CTORS								Submitte	ed by: Jenni	fer Bea
Daily L	og:		10/2	20/2021						-		
Duny L	9 <u>8</u> .			.0/2022								
Weather R	eport:											
	Temperature	2		Precipitation Sind	ce		Hu	midity			Windspeed	
High	Avg	Low		Daily Total		High	Avg	Low	Dew	High	Avg	Low
79.5	74.2	66.4		0		83%	79%	75%	67.2	4.7	1.1	0
	· · · · ·											
Observed V	l Veather Co	onditions:										
Weather							Length of				L	
Delay:	<u>ן</u>	No	Sky:	Partly / M	ostly Cloud	ly	Delay:		Critical Path:	<u> </u>		
	Comments:											
	1.4.00								<u></u>			
Manpower No	Contact / Cor	<u>i.</u> mnany						Workers	# hours	Man Hours	Location	
		ilton / A. E.	New Ir. I	nc.				5			Interior Wa	alls
	Notes:		s, tape, fini								Mech pad	
			forms for									
2	Larry Batch	 helor Mech	anical				_	2	8	3 16	HVAC	
	Notes:		for ductwo	rk					· ····· · · · · · · · · · · · · · · ·			
	<i>"</i> 1 10							-				
	Floyd Cons	1						3	<u>٤</u>	<u>1</u> 24	Sitework	[
	Notes:	Add dirt to	o east side	& grade arour	nd building							ļ

			A. E. New,	Jr., Inc.				Project: (Covered P. E	. Building, B	ast Bay K-8
	2		460 Van Pe							-	khart Drive
		<u></u>	Pensacola,	FL 32505						Gulf Breeze	e, FL 32563
			-	0) 472-1001							
<u>A.E.</u>	NEW,	<u>IR.</u> —	Fax (850) 4	72-1004							
BUILDERS	& CONTRA	ETORS							Submitte	ed by: Jenn	ifer Beasley
Daily l	_og:		10/2	1/2021							
Weather I	Report:										
	Temperature	3	PI	recipitation Since		Hu	midity	· · · · · · · · · · · · · · · · · · ·		Windspeed	
High	Avg	Low		Daily Total	High	Avg	Low	Dew	High	Avg	Low
85.5	74.2	68.5		0.01	99%	85%	64%	69.3	2	0.2	0
<u> </u>											
Observed	 Weather Co	nditions									
Weather		nancons.		 		Length of					
Delay:	r	¥0	Sky:	Partly / Most	ly Cloudy	Delay:		Critical Path:			
	Comments:					-					
						-					-
						<u> </u>					
Manpowe			ļ								
No	Contact / Co					1	Workers	# hours	Man Hours	Location	
]	Gene Ham						4	8	32	Interior Wa	alls T
	Notes:		s, tape, finisl	h & caulk						Sidewalks	
		regrade w								Canopy	
		String line	canopy layo	but		-			<u> </u>		
	Larry Batch	alor Moch				1	2	8	16	HVAC	
	Notes:	Finish grille					2	0] 10	ITVAC	
<u></u>	NULES.	LUDSU BUIN									
3	MMI Mech	nanical					3	2	6	Plumbing	
	Notes:	Check on r	naterials				*** *******				

			A. E. New,	Jr., Inc.					Project: (Covered P. E	E. Building, E	ast Bav K
	S-1. 1		460 Van P									khart Driv
	\sim		Pensacola	FL 32505							Gulf Breeze	
			Phone (85	0) 472-1001						1		
<u>A.E.</u>	NEW,	<u>JR.</u> !	Fax (850) 4									
BUILDERS	& CONTRA	CTORS								Submitte	ed by: Jenni	fer Beasle
Daily L	.og:		10/2	2/2021								
Weather F	Report:			i.								
	Temperature	. <u></u>	P	recipitation Sin			⊥Hu	midity			Windspeed	
Hìgh	Avg	Low		Daily Total		High	Avg	Low	Dew	High	Avg	Low
85.6	72.9	61.7		0		99%	87%	58%	68.1	4.5	0.3	0
	Weather Co	inditions:										
Weather						··	Length of		1			
Delay:	r	<u>No</u>	Sky:	Partly / M	lostly Clou	udy	Delay:		Critical Path:			
	Comments:				-							
Manpowei	r log:						_					
lo	Contact / Cor	mnany				1		Workers	# hours	Man Hours	Location	
			New, Jr., In	C.		1	· ·	5			Interior Wa	115
	Notes:		, tape, finisl	· · · · · · · · · · · · · · · · · · ·							Sidewalks	113
		Clean up s									Site	
		Fix forms										
····	- -									 		
2	Larry Batch	nelor Mecha	anical					2	8	16	HVAC	
	Notes:	Install unis	truts and st	raps for duct	work							
3	MMI Mech	nanical						3	8	24	Plumbing	
	Notes:	Vent stack	s & elbows t	to copper								i
	<u> </u>			-								
4	Macfarlane	1						2	8	16	Painting	
	Notes:	Prep walls	to paint									

			A. E. New,	Jr., Inc.				Project: (Covered P. E	. Building,	East Bay K-8
			460 Van Pe							2535 I	Elkhart Driv
	(\Box)		Pensacola,							Gulf Breez	e, FL 3256
		111111111111111111111111111111111111	Phone (85	0) 472-1001							
	NEW,	<u> /K.i</u>	Fax (850) 4	72-1004							
									Submitte	ed by: Jenr	nifer Beasle
Daily	Log:		10/24	4/2021							
Weather											
	Temperature High Avg Low		Pr	ecipitation Since			midity			Windspeed	
74.1	68.9	61.7		Daily Total 0.14	High 98%	Avg 86%	Low 70%	Dew 64.3	High 3.6	Avg 0.9	Low
								04.5	510	015	
Observed	Weather Co	nditions:				-					
Weather Delay:	Y	'es	Sky:	Light Rain		Length of Delay:		Critical Path:			
	Comments:										
Manpowe											
No	Contact / Co						Workers	# hours	Man Hours	Location	
-			New, Jr., Inc				2	1	2		
	Notes:	Rain out									

		A. E. New	/, Jr., Inc.	· · · · ·			Proiect: C	Covered P. E	. Building, I	East Bav K-	
- 20		· ·								lkhart Driv	
A.E. NEW, JR.		Pensacola, FL 32505 Phone (850) 472-1001									
& CONTRA	CTORS	,						Submitte	ed by: Jenn	ifer Beasle	
y Log:		10/25/2021									
Report:											
Temperature		Precipitation Since			Humidity			Windspeed			
Avg Low		Daily Total		High				Dew High		Avg Low	
75.4	68.7		0	99%	90%	78%	72.1	3.8	1.2	0	
Weather Co	nditions:										
/eather elay: NO		sky: Partly Cloudy			Length of Delay:		Critical Path:				
			· · · · · · · · · · · · · · · · · · ·	(
Comments:						_					
r Log:					-					<u> </u>	
						Workers	# hours	Man Hours	Location		
						5	8	40	Sidwalk		
									Roof		
		roof panels							Interior W	alls	
	Mud ceilir	ng in custoc	lial room								
2 D. Lenn Masonry						4	8	32	Masonry		
Notes: Foam inte											
	Point up w	valls						·····			
						2	8	16	Electrical	ļ	
Notes:	Install brea	aker panels	s for service								
			+			2	8	1.6	HVAC		
Notes:	Ductwork	tor vents		<u> </u>							
Knov Doct	Control						2		Termite Tr		
	CONTRACT	1		1	1	1	1 7	1 7	LIGENDIEG Tr	eatment	
	A CONTRA OG: -OG: Report: Temperature Avg 75.4 Weather Co Veather Co Comments: Contact / Cou Contact / Cou Gene Ham Notes: D. Lenn Mi Notes: Selectricity Notes: Selectricity Notes: Larry Batch	A CONTRACTORS -Og: -Og: Report: Temperature Avg Avg Low 75.4 68.7 Weather Conditions: Weather Conditions: Veather Conditions: Comments: Contact / Company Gene Hamilton / A. E. Notes: Prep for si Clean up r Mud ceilir D. Lenn Masonry Notes: Foam inte Point up v Selectricity Notes: Install bre Larry Batchelor Mech	460 Van Pensacol Phone [8] Fax (850) -Og: 10/2 -Og: 10/2 -Og: 10/2 Report:	Phone (850) 472-1001 Fax (850) 472-1004 Formitions: Formitions: Formitions: Formition / A. E. New, Jr., Inc. Notes: Forminterior walls	460 Van Pelt Lane Pensacola, FL 32505 Phone (850) 472-1001 Fax (850) 472-1004 A contractors Og: 10/25/2021 Report: Precipitation Since Awg Low Og: 10/25/2021 Weather Conditions: Partly Cloudy Veather Conditions: Partly Cloudy Comments: Preport Clean up roof panels Mud ceiling in custodial room Mud ceiling in custodial room D. Lenn Masonry Notes: Point up walls Point up walls Point up walls Partly Cloudy Larry Batchelor Mechanical Notes: Notes: Ductwork for vents	460 Van Pelt Lane Pensacola, FL 32505 Phone (850) 472-1001 Phone (850) 472-1004 a contractors Fax (850) 472-1004 Cog: 10/25/2021 Cog: 10/25/2021 Temperature Precipitation Since Avg Low Daily Total High Avg Sity: Veather Conditions: Image: Contract (Company) Comments: Sity: Contents: Image: Content (Company) Content (Company) Sity: Content (Company) Image: Content (Company) Gene Hamilton / A. E. New, Jr., Inc. Image: Content (Company) Clean up roof panels Image: Content (Company) Mud ceiling in custodial room Image: Content (Company) D. Lenn Masonry Image: Content (Company) Notes: Foam interior walls Point up walls Image: Content (Company) Selectricity Image: Content (Company) Notes: Install breaker panels for service Image: Content (Content (Conte	460 Van Pelt Lane Pensacola, FL 32505 Phone (850) 472-1001 Phone (850) 472-1001 Fax (850) 472-1004 Phone (850) 472-1004 Og: 10/25/2021 Temperature Precipitation Since Premore (850) 472-1004 Phone (850) 472-1004 Og: 10/25/2021 Temperature Precipitation Since Premore (850) 472-1004 Phone (850) 472-1004 Avg Low Avg Delay: Comments: Partly Cloudy Context / Company Keres Gene Hamilton / A. E. New, Jr., Inc. S Notes: Prep for sidewalk pour Clean up roof panels Phone (850) Mud ceiling in custodial room Point up walls Point up walls Point up walls <	460 Van Pelt Lane Pensacola, FL 32505	460 Van Pelt Lane Pensacola, FL 32505 Phone (850) 472-1001 Submitt Fax (850) 472-1004 Submitt Submitt Submitt Og: 10/25/2021 Submitt Submitt Report: Precipitation Since Humidity Precipitation Since Humidity Arg Low DellyToti High Avg Low DellyToti Arg Low DellyToti High Avg Low High Arg Low DellyToti High Avg Contract Path Meather Conditions:	460 Van Peit Lane 2335 E Pensacola, FL 32505 Guif Breez Pensacola, FL 32505 Guif Breez Pensacola, FL 32505 Submitted by: Jenn Cog: 10/25/2021 Submitted by: Jenn Cog: 10/25/2021 Submitted by: Jenn Temperature Precipitation Since Humidity Windspeed Meta 68.7 0 99% 90% 78% 72.1 3.8 1.2 Weather Conditions: Length of Cellsy: Critical Path: Submitted by: Jenn Jenn Weather Conditions: Length of Delay: Critical Path: Jenn Jenn Comments: Partly Cloudy Delay: Critical Path: Jenn Jenn Contract / Company Length of Class of the Associal Path: Jenn Jenn Jenn Contract / Company Length of Class of the Associal Path: Jenn Jenn Jenn Contract / Company Length of Jenn Jenn Jenn Jenn Clean up roof	