

SCHOOL PLANT PLANNING ITEMS FOR  
THE SANTA ROSA COUNTY SCHOOL BOARD MEETING

September 8, 2022  
Central School @ 6:30 pm

**Change Orders**

None at this time

**Final Construction Payments/Fees**

None at this time

**Status of Projects:**

ORIOLE BEACH KITCHEN RENOVATION

- As of 8/29/2022, the permit has been applied for and is waiting to be “under review”.
- Construction of the project is scheduled to be completed: June 2023; due to delays with permit processing, this schedule will be updated once permit has been issued

TEST KITCHEN-SUPPORT COMPLEX, FIREHOUSE ROAD

As of 8/29/2022, the permit application has been reviewed and comments issued. These comments have been addressed and revised documents returned to the permitting office. Awaiting further commentary or issuance of the permit.

- Construction of the project is scheduled to be completed: February 2023; due to delays with permit processing, this schedule will be updated once permit has been issued.