

School Plant Planning Items for the
Santa Rosa County School Board Meeting
09-08-2022
6:30 P.M.
Central School



Destin
Tallahassee
Pensacola
Panama City
Panama City Beach

Change Orders

School A K8 School

- Culpepper Construction, Inc.-Approve Eight (8) day extension of time due to adverse weather during July.

Final Construction Payments / Fees

- None at this time

Recommendations / Status of Projects

Southend High School

- Project is in Design Development. DAG architects and working with school district to schedule meetings with staff to review and refine the building design.

School A K8 School

- Site- Fireline installation complete. Bus loop is under construction.
- Area F Kitchen/Cafeteria- Exterior Wall sheathing installed. Ductwork and piping in progress. Overhead electrical conduit being roughed in.
- Area A Admin./Hub- Roofing, roof decking, bar joist installation is in progress. Exterior wall sheathing installed in Admin. Area. Water lines being installed. Sprinkler piping being installed. Door frames installation starting.
- Classroom Wing B- Roofing installation is in progress. Exterior wall sheathing is in progress. Domestic Water piping and ductwork installation in progress.
- Classroom Wing C- Roof decking is installed. 2nd floor concrete deck placed. Chilled water and hot water piping in progress.
- Classroom Wing D/E- Masonry walls being built.
- PE Building- Masonry bearing walls installed. Metal building steel installed, roof purlins installed.

Construction Bids – None at this time